



Project Quality Inspection Procedures

Right first time!





5 Stothers project quality rules





CHECK

Project Quality Rule 1

Do you know the Quality Standard that is expected by the Customer?

Example Quality Benchmarks



• Have you seen the Stothers Quality benchmarks (where applicable) or made aware what is expected by the customer?

- If "no" you will be shown following the Quality induction
- Do you understand the Visual Quality Standard that is required for your trade (see examples)
- Always remember to snag your works to the Quality Standard before Stothers Inspection



Project Quality Rule 2

Do you have the right information and instructions to do your job on site?

CHECK

- Site operatives should have the right instructions and information to conduct the task correctly
- Supervisors should know the approval status of all drawings, specifications, Method Statements, Quality Risk Assessments (QRA's) and Inspection and Test Plans (ITP's)
- Good upfront planning means the work should be done Right First Time, Every Time



	Method Sta	itement	
Job/Wisject Title			
VG Reciber Munder			
Description of Works			
Tash			
Time			
Duration			
Legence			
Location			
Resources Required			
Supervision Plant/Socioneut			
Materials, inc Maighte:			
Accessment of Signific	ant Risks for all Tasks		
Autessment of Signific Auteur	ant Risks for all Tasks	_	
	ant Risks for all Tasks		Ŭ.
	ant Risks for all Tasks		V





Project Quality Rule 3

Do you have the right materials / tools / equipment to do your job on site?

CHECK

- That the materials match the specification & drawings
- The materials are properly protected on delivery and undamaged on delivery (fig 1) and in final position on site
- The right tools\equipment are available and being used in the right way (fig 2)
- The tools are in good condition (fig 3) and working correctly, if not these could cause damage and safety issues









Project Quality rule 4

Do you know how to protect your works to the right standard?

What should you protect it from?





Project Quality rule 4

Protection of works is critical for maintaining quality – it must be considered at every stage of the works


- Subcontractors need to account for protection within manufacture, deliver, storage, installation and completion of all work elements
- Protection needs to be a good acceptable standard, appropriate for the location and not affect the material its protecting (performance or finish)
- If another trades protection needs to be removed, you will need permission – take every care to avoid damage
- Protection will need to be maintained until the project's Practical Completion date – a final inspection and clean must be accounted for
- Always clean the area before handover to the next trade





Project Quality rule 5

Do you know who to contact from Stothers if something doesn't look right?





Sample Mechanical Inspection Checklists

Mechanical Inspection Check List Schedule



Mechanical Inspection Test List Title
ICL M 0001 Distribution pipe work-risers & mains 1st fix check list
ICL M 0002 General Pipework and Insulation Rev 1
ICL M 0003 Above Ground Drainage inspection check list
ICL M 0003.1 Above Ground Drainage 1st fix inspection check list
ICL M 0003.2 Above Ground Drainage 2nd fix/pre plumb inspection check list
ICL M 0004 Ceiling Void Closure Record ICL M 0005 Partition Wall Voild Closure Record
ICL M 0006 Supply and Extract Ductwork
ICL M 0006.1 Supply and Extract Ductwork 1st fix check list
ICL M 0006.2 Supply and Extract Ductwork 2nd fix check list
ICL M 0007 Heating Pipework System
ICL M 0008 Thermal Insulation on Mechanical Services inspection check list
ICL M 0009 Internal Plant
ICL M 0010 Wet and Dry risers inspection check list
ICL M 0011 HVAC Grilles and Diffusers
ICL M 0012 Smoke Vent
ICL M 0013 Water Storage Tank
ICL M 0014 Booster Set Check list ICL M 0018 Calorifiers-Heat Exchangers
ICL M 0019 Air Conditioning
ICL M 0019.1 VRF Pipework & units 1st fix check list
ICL M 0019.2 VRF System 2nd fix check list
ICL M 0020 Boilers
ICL M 0021 Pressurisation Unit - Heating or Chilled
ICL M 0022 Unvented Hot Water Heaters
ICL M 0023 Sprinkler System inspection check list
ICL M 0023.1 Sprinkler System 1st fix inspection check list
ICL M 0023.2 Sprinkler System 2nd fix inspection check list
ICL M 0024 Commissioning Air- Water Systems
ICL M 0025 Building Management System(BMS) ICL M 0025.1 Building Management System(BMS) 1st fix check list
ICL M 0025.2 Building Management System(BMS) 2nd fix check list
ICL M 0026 Incoming MCWS Checklist
ICL M 0027 Chlorination Check list
ICL M 0028 Radiator Circuits
ICL M 0029 External Plant (EG Roof Cowls-Louvres etc)
ICL M 0030 Sanitaryware
ICL M 0031 Gas Pipework 1st fix inspection check list
ICL M 0032 Pipework services fit out installation check list
ICL M 0032.1 Pipework services fit out 1st fix check list
ICL M 0032.2 Pipework services fit out 2nd fix/Pre plumb check list
ICL M 0033 Mechanical Finals inspection check list
ICL M 0034 Chillers
ICL M 0035 Flue services inspection check list
ICL M 0037 CHP Commissioning Installation Checklist



	Project Name:		Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (√)	
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Distribution Pipework - Risers and Mains Installation

	Project Name:		Project Number:	
Area:			Unit:	
	Drawing Number: Level:			
Described works completed by:				
	Description of Works			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
ltem 1		Description of Works and specification, attach as fitted	drawings if applicable	

1	Check installed as per drawings and specification, attach as fitted drawings if applicable	V
2	Check correct size and type pipework/material is used as per design and specifications	V
3	Ensure all pipes are run at correct invert level and within ceiling/wall voids	V
4	Check correct pipe brackets with adequate spacing and sufficient support on fittings, bends and T-sections.	V
5	Check all bracketry is correct: brackets/clips are tight; correct type/size of fixings used to building fabric; galv. spray and end caps used on Unistrut/studs; redundant brackets removed	V
6	Check fire sleeves are used through walls and floors and fitted correctly to pipes	V
7	Ensure pipework is graded with air vents & drain cocks where applicable	V
8	Ensure FCU commissioning set valves are independently supported and connected correctly: no crossing of services; actuators/commissioning points are accessible and angled correctly	V
9	Ensure sufficient clearance for lagging is allowed between pipework and other services	V
10	Check all valves are fitted correctly and in accessible position as per design drawings	V
11	Check operation of valves - valve handles do not clash with other services or structure; correct valves are used for the relevant service	V
12	Ensure crimped joints are marked with depth gauge prior of mechanical sealing and initialled	V
13	Ensure capillary (soldered) joints are cleaned prior to lagging	V
14	Check all joints are made correctly and visually inspected prior to pressure test	V
	Ensure all open ends on pipework is capped/sealed	٧
16	Check pipework does not clash with other services	V
17	Ensure all pipework is labelled/identified at each end or where passing through walls and floors to prevent any cross over of services	V
18	Check pipework branch serving floor level is connected correctly to distribution services inside riser	V
25	Pipework pressure tested and witnessed. Test certificate produced and released for lagging	V
26	Check expansion bellows are installed correctly	V
27	Check anchor points are installed correctly	٧
28	Check lagging complete, any damages repaired and labelled correctly as per specifications	V

Distribution Pipework - Risers and Mains Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Project Name:



Droject Number

Project Name.			Project Number.	
Area:		V	Unit:	
Drawing Number:			Level:	
Described works completed by:				
Item	n Description of Works			Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	V
2	Support & bracket fixings; type	and frequency		v
3	Support and bracket type; mate	erial, insulated inserts fitted		
4	Pipework all open ends capped			
5	If crimped jointing system; penetration of fittings, joints marked prior of mechanical sealing, joints initialled after jointing/sealing			
6	Pipework expansion loops, bell	ows, guides & anchors		
7	Pipework sleeves fitted through walls and floors			
8	Pipework graded with air vents & drain cocks			
9	Pipework flexible connections have no kinks and correct length			
10	Valves automatic; locations, material type			
11	System pressure test; Test certificate issued			
12	Pipe insulation; material, thickness and finish (concealed)			
13	Pipe insulation; material, thickness and finish (exposed)			
14	Pipe insulation; material, thickness and finish (external)			
15	Pipework insulation; identification bands fitted			
16	Plant and equipment fitted etc. as separate ICL's			
17	System flushing; chemical treat	ment & commissioning		
18	Overmarked drawing issued for	AF purposes		
19	System sign off; prior to ceiling	od concealment		
20	Flushing and cleansing/chlorina	tion certificate issued		

General Pipework and Insulation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Above Ground Drainage Installation

Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

ltem	Description of Works	Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Check correct size and type pipework/material is used as per design and specifications	
3	Ensure all pipes are run at correct invert level and within ceiling/wall voids with sufficient fall	
4	Check correct pipe brackets with adequate spacing and sufficient support on fittings, bends and T-sections.Expansion joints anchored & non-anchor points allow pipe to move freely	
5	Check all bracketry is correct: brackets/clips are tight; correct type/size of fixings used to building fabric; galv. spray and end caps used on unistrut/studs; redundant brackets removed	
6	Check fire sleeves are used through walls and floors and fitted correctly to pipes and certified	
7	Ensure expansion is achieved as per manufacturer's recommendation with pipes marked showing 10mm expansion gap where applicable	
8	Ensure pipework is graded with air vents terminations as per design specifications	
9	Check air admittance valves are fitted as per design schematic where applicable	
10	Ensure waste run outs are brought out of voids	
11	Check waste run outs are installed correctly - with correct orientation/position, height & quantity	
12	Ensure sufficient clearance for lagging is allowed between pipework and other services	
13	Check all joints are made correctly and visually inspected prior to pressure test	
14	Ensure crimped joints are marked prior of mechanical sealing and initialled	
15	Ensure all open ends on pipework is capped/sealed	
16	Check all access points are fitted and accessible as per design schematic (at change of direction/prior to underground etc.)	
17	Pipework pressure tested and witnessed. Test certificate produced and released for lagging	
18	Check lagging complete, any damages repaired and labelled correctly as per specifications. Fire stickers in place next to access points if applicable. Ready for void closure	
19	Check pre-plumb/waste run outs are installed to correct positions with sufficient brackets	
20	Check waste run outs have sufficient fall and traps fitted where applicable	
21	Ensure all sanitaryware is fixed securely to the correct position, height and depth	
22	Check bath/shower tray is adjusted to correct height as per design	
23	Check waste connections are complete to sink, bath, shower tray, toilet pan etc.	
24	Check all front cover plates are correctly fitted, levelled and aligned. Inspect for damages	
25	System fill and test. Ready for commissioning	

Above Ground Drainage Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	scribed works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check correct size and type pip	ework/material is used as per desig	gn and specifications	
3	Ensure all pipes are run at corre fall	ect invert level and within ceiling/w	vall voids with sufficient	
4	Check correct pipe brackets with adequate spacing and sufficient support on fittings, bends and T-sections.Expansion joints anchored & non-anchor points allow pipe to move freely			
5	Check all bracketry is correct: brackets/clips are tight; correct type/size of fixings used to building fabric; galv. spray and end caps used on unistrut/studs; redundant brackets removed			
6	Check fire sleeves are used thro	ough walls and floors and fitted cor	rectly to pipes	
7	Ensure expansion is achieved as per manufacturer's recommendation with pipes marked showing 10mm expansion gap where applicable			
8	Ensure pipework is graded with air vents terminations as per design specifications			
9	Check air admittance valves are fitted as per design schematic where applicable			
10	D Ensure waste run outs are brought out of voids			
11	Check waste run outs are installed correctly - with correct orientation/position, height & quantity			
12	Ensure sufficient clearance for lagging is allowed between pipework and other services			
13	3 Check all joints are made correctly and visually inspected prior to pressure test			
14	Ensure crimped joints are marked prior of mechanical sealing and initialled			
15	Ensure all open ends on pipework is capped/sealed			
16	Check all access points are fitte direction/prior to underground	d and accessible as per design sche etc.)	ematic (at change of	
17	Pipework pressure tested and v	vitnessed. Test certificate produce	d and released for lagging	
18	Check lagging complete, any damages repaired and labelled correctly as per specifications. Fire stickers in place next to access points if applicable. Ready for void closure			

Above Ground Drainage 1st fix Installation



COMMENTS:

Sub-contractor:		
Print name:		
Position:		
Date:		
Signature:		
Stothers M&E		
Print name:		
Position:		
Date:		

Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Above Ground Drainage 2nd fix Installation

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check lagging complete, any da Fire stickers in place next to acc	amages repaired and labelled corre cess points if applicable	ctly as per specifications.	
3	Check pre-plumb/waste run ou	ts are installed to correct positions	with sufficient brackets	
4	Check waste run outs have suff	icient fall and traps fitted where ap	pplicable	
5	Ensure all sanitaryware is fixed	securely to the correct position, he	eight and depth	
6	Check bath/shower tray is adjusted to correct height as per design			
7	Check waste connections are complete to sink, bath, shower tray, toilet pan etc.			
8	Check all front cover plates are correctly fitted, levelled and aligned. Inspect for damages			
9	9 System fill and test. Ready for commissioning			
10				
11				
12				
13				
14				
15				

Above Ground Drainage 2nd fix Installation

COMMENTS:

Date:

Signature:

Page 13 of 99

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
	Stothers M&E
Print name:	
Position:	
Date:	
Signature:	
Client/Main Contractor:	
Print name:	
Position:	





Ceiling Void Closure Record

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number: Level:			Level:		
De	Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (✓)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
		Mechanical			
2	Ductwork				
3	Domestic water pipework com	plete and tested			
4	Insulation complete				
5	Drainage and rainwater				
6	5 Dry riser				
7	Heating pipework complete and tested				
8	Gas pipework complete and painted				
9	VAV system				
		Electrical			
10	Containment				
11	1 Sub-mains wiring				
12	Lighting and small power wiring				
13	TV Wiring				
14	4 Data wiring				
15	Fire alarm and access control				
16	BMS wiring, including mechanical services wiring				
17	List any other items:				
17a					
17b					
17c					

Ceiling Void Closure Record

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Partition Wall Void Closure Record

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
		Mechanical		
2	Ductwork			
3	Domestic water pipework com	plete and tested		
4	Insulation complete			
5	Drainage and rainwater			
6	Dry riser			
7	Heating pipework complete and tested			
8	Gas pipework complete and painted			
9	VAV system			
		Electical		
10	Containment			
11	Sub-mains wiring			
12	Lighting and small power wiring			
13	TV Wiring			
14	1 Data wiring			
15	Fire alarm and access control			
16	BMS wiring, including mechanical services wiring			
17	List any other items:			
17a	a			
17b	2			
17c	c			

Partition Wall Void Closure Record

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

ltem	Description of Works	Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Check correct size and type ductwork is used as per design and specifications	
3	Ensure all ductwork is run at correct invert level and within ceiling/wall voids	
4	Check FCU/AHU/MVHR is fitted in the correct position, invert level and orientation	
5	Check FCU/AHU is mounted as per manufacturer recommendation with adequate/suitable fixings to building fabric and use of anti-vibration/rubber washers	
6	Ensure adequate access is provided to FCU/AHU/MVHR for regular maintenance and commissioning - filters, control box etc.	
7	Check all ductwork runs to correct locations as per design and specification	
8	Check correct ductwork brackets with adequate spacing and sufficient support on fittings, bends and T-sections.	
9	Check all bracketry is correct: brackets/clips are tight; correct type/size of fixings used to building fabric; galv. spray and end caps used on Unistrut/studs; redundant brackets removed	
10	Ensure fire dampers and attenuators are independently supported as per specification	
11	Check VCD's and fire dampers are correct type as specification, accessible and operating	
12	Ensure joints are sealed correctly and excessive jointing compound removed	
13	Check ductwork internal cleanliness and cap off/seal all open ends	
14	Ensure external ductwork connections are complete	
15	Ensure ductwork access doors are accessible and installed at correct locations as per design	
16	Check square bends are fitted with turning vanes	
17	Ensure all grills and plenum boxes are fitted in the correct locations to walls/ceiling lines and independently supported	
18	Ensure ductwork flexes are fitted to all fans, inlets, outlets, plenum boxes etc.	
19	Check ductwork insulation is complete as per specifications and any damages repaired	
20	Check all duct services are labelled/identified as per design requirements	
21	Ductwork Leakage test carried out and witnessed. Test certificate produced	
22	Ensure all ductwork flexes are connected with correct radius to fans, inlets, outlets etc.	
23	Check all air vents/grills are fitted with adequate fixings at the correct locations	
24	Fire damper test carried out, witnessed and recorded including witness sticker put on damper	
bage 1	8 of 99 HES Form ICL M 0001 Distribution Pipework-Risers and Mains install	ation inspection check list

Supply and Extract Ductwork

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Supply and Extract Ductwork 1st Fix

Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

ltem	Description of Works	Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Check correct size and type ductwork is used as per design and specifications	
3	Ensure all ductwork is run at correct invert level and within ceiling/wall voids	
4	Check FCU/AHU/MVHR is fitted in the correct position, invert level and orientation	
5	Check FCU/AHU is mounted as per manufacturer recommendation with adequate/suitable fixings to building fabric and use of anti-vibration/rubber washers	
6	Ensure adequate access is provided to FCU/AHU/MVHR for regular maintenance and commissioning - filters, control box etc.	
7	Check all ductwork runs to correct locations as per design and specification	
8	Check correct ductwork brackets with adequate spacing and sufficient support on fittings, bends and T-sections.	
9	Check all bracketry is correct: brackets/clips are tight; correct type/size of fixings used to building fabric; galv. spray and end caps used on unistrut/studs; redundant brackets removed	
10	Ensure fire dampers and attenuators are independently supported as per specification	
11	Check VCD's and fire dampers are correct type as specification, accessible and operating	
12	Ensure joints are sealed correctly and excessive jointing compound removed	
13	Check ductwork internal cleanliness and cap off/seal all open ends	
14	Ensure external ductwork connections are complete	
15	Ensure ductwork access doors are accessible and installed at correct locations as per design	
16	Check square bends are fitted with turning vanes	
17	Ensure all grills and plenum boxes are fitted in the correct locations to walls/ceiling lines and independently supported	
18	Ensure ductwork flexes are fitted to all fans, inlets, outlets, plenum boxes etc.	
19	Check ductwork insulation is complete as per specifications and any damages repaired	
20	Check all duct services are labelled/identified as per design requirements	
21	Ductwork Leakage test carried out and witnessed. Test certificate produced	

Supply and Extract Ductwork 1st Fix

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Supply and Extract Ductwork 2nd Fix

	Project Name:		Project Number:	
	Area: Unit:			
	Drawing Number: Level:			
De	Described works completed by:			
Item	tem Description of Works			Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure adequate access is prov commissioning - filters, control	ided to FCU/AHU/MVHR for regula box etc.	r maintanance and	
3	Check VCD's and fire dampers are correct type as specification, accessible and operating			
4	Check ductwork internal cleanliness and cap off/seal all open ends			
5	Ensure ductwork access doors are accessible and installed at correct locations as per design			
6	Ensure all ductwork flexes are connected with correct radius to fans, inlets, outlets etc.			
7	Check all diffusors are fitted correctly and free of damage			
8	Check all air vents/grills are fitted with adequate fixings at the correct locations			
9	Fire damper test carried out, witnessed and recorded including witness sticker put on damper			
10				
11	1			
12				
13	3			
14	4			
15	5			

Supply and Extract Ductwork 2nd Fix

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Heating Pipework System

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Support & bracket fixings; type and frequency			
3	Support and bracket type; material, insulated inserts fitted			
4	Pipework all open ends capped			
5	Check installed as per drawings and specification, attach as fitted drawings if applicable			
6	Pipework expansion loops, bellows, guides & anchors			
7	Pipework sleeves fitted through walls and floors			
8	Pipework graded with air vents & drain cocks			
9	Approval required to use pipework flexible connections. If used, ensure no kinks and correct length is achieved			
10	Valves automatic; locations, material type			
11	Heat emitters; radiators, over door heaters, ceiling radiant panels etc. correctly supported and fitted			
12	System pressure test; Test certificate issued			
13	Pipe insulation; material, thickness and finish (concealed)			
14	Pipe insulation; material, thickness and finish (exposed)			
15	Pipe insulation; material, thickness and finish (external)			
16	Pipework insulation; identificat	ion bands fitted		
17	Heat emitters, thermostat/con	trols fitted		
18	System flushing with chemical	treatment & commissioning		
19	Overmarked drawing issued for	AF purposes		
20	System sign off; prior to ceiling	od concealment		
21	Flushing and cleansing/chlorina	ation certificate issued		

HES Form ICL M 0001 Distribution Pipework-Risers and Mains installation inspection check list

Heating Pipework System

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

ltem	Description of Works	Stothers M&E / Sub- contractor (√)
1	Ensure mechanical services are de-snagged and ICL complete/signed off prior to commencement of thermal insulation	
2	Check the type of insulation is adequate for the relevant services and in accordance with design specifications	
3	Check size of insulation is correct/suitable for the relevant services	
4	Check thickness of insulation material is correct and in accordance with design specification	
5	Ensure insulation is continuous and full thickness of material maintained throughout	
6	Ensure correct size, thickness and type of insulation blocks are used on pipework clips and ductwork brackets where applicable	
7	Check insulation is correctly installed around pipework clips and ductwork brackets	
8	Check all insulation joints are correctly sealed	
9	Check where different type of insulation material is used for horizontal and vertical pipe runs, the demarcation points between is correctly sealed	
10	Check valve bags/boxes are correctly fitted and valves numbered/identified accordingly	
11	Ensure correct identification bands are fitted on pipework next to isolation points/valves, above access panels and every 3m on distribution/primary services	
12	Ensure correct identification bands are fitted on ductwork next to access doors, fire dampers, VCD's, attenuators and on every 3m	
13	Check ductwork flexible connections are insulated as per design specifications	
14	Check for damages and repair where applicable	
15		

Thermal Insulation on Mechanical Services



COMMENTS:

Sub-contractor:		
Print name:		
Position:		
Date:		
Signature:		
Stothers M&E		
Print name:		

Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Internal Plant Installation

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
Item	mi Description of Works			Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Ensure plant item installed in co	prrect position, as per drawing and	specification		
3	Ensure orientation/handling of	plant item is correct as per drawin	g		
4	Ensure maintenance access is in	n accordance with manufacturer's	recommendations		
5	Ensure fixing down details are acceptable and c/w antivibration mounts are fitted where applicable				
6	Ensure plant access doors are locked				
7	Ensure there is no apparent sign of damage				
8	Ensure all valves are numbered and identified				
9	Ensure valve chart and plant room schematic are hung in glass frames				
10	HE Simm to retain keys until handover				
11					
12					
13					
14					
15					

Internal Plant Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item	Description of Works			Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check correct size and type pip	ework/material is used as per desig	gn and specifications	
3	Ensure all pipes are run at corre	ect riser location as per constructio	n issued drawings	
4	Check correct pipe brackets are	e fitted with adequate spacing and	sufficient support	
5		rackets/clips are tight; correct type end caps used on unistrut/studs; re	-	
6	Ensure sufficient clearance for lagging is allowed between pipework and other services			
7	Check all valves are fitted correctly and in accessible position as per design drawings			
8	Check operation of valves - valve handles do not clash with other services or structure; correct valves are used for the relevant service			
9	Ensure crimped joints are marked prior of mechanical sealing and initialled			
10	Check all joints are made correctly and visually inspected prior to pressure test			
11	Ensure all open ends on pipework is capped/sealed			
12	Ensure pipework has sufficient fall to drain			
13	Check pipework does not clash with other services/structure			
14	Ensure all pipework is labelled/	identified as per design specificatic	ons	
15	Pipework pressure tested and witnessed. Test certificate produced			

Wet and Dry Risers Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



HVAC Grills and Diffusers

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure correct type is installed	and positioned as per drawing req	uirements	
3	Ensure orientation is correct			
4	Ensure louvres/dampers/vanes/cones are free to move			
5	Ensure OBDs are open			
6	Ensure screw caps are fitted			
7	Ensure there is no apparent sign of damage			
8				
9				
10				
11				
12				
13				
14				
15				

HVAC Grills and Diffusers

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Smoke Vent Installation

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure electrical supply is isolat	ted in order to proceed with releva	nt mechanical checks	
3	Check access panels are positio	ned correctly and securely fixed		
4	Check ductwork is sealed and s	ufficient clamps are in place		
5	Check support framework is fit	ted correctly		
6	Check operation of all individual floor dampers			
7	Check motor dampers are installed correctly			
8	Ensure power is available to panels			
9	Check Main control panel is error/fault free when power on			
10	Ensure wiring is complete to run and stand by fans			
11	Ensure all isolators are wired and connected correctly, left in OFF position			
12	Ensure motor insulation test is complete and satisfactory			
13	Ensure fitted fuses in carriers and connection units are correct/suitable ratings			
14	Check overload set			
15	Check starter operation OK			
16	Ensure wiring is complete to system components			
17	Check direction/rotation of fans/motors are correct			
18	Ensure fans rotate freely and in	spect for mechanical damages		
19	Check all anti-vibration mounts	are OK where applicable		
20	Check flexible connectors are undamaged and fitted correctly			
21	Electrical test is carried out and test certificates produced			

Smoke Vent Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Water Storage Tank

Project Name:			Project Number:	
Area:		V	Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check the tank has been filled/	drained and refilled - tested correc	tly	
3	Check vents - access panel and	all connections provided		
4	Check balancing pipe connectio	ons are correct		
5	Ensure drain connections are fitted/extended to suitable/accessible position			
6	Check all warning and overflow pipes are fitted and screened correctly and in accordance with drawings/design			
7	Check tanks have correctly fitted dividing plates and access arrangements for maintenance			
8	Check MCW fill rates between tank compartments and balance between the compartments			
9	Check tank is free from debris/dirt and water is clear			
10	Ensure service is chlorinated prior to handover and certified			
11	Check and record a set point of incoming water temp, tank temp, sentinel temp			
12	Check operation of ball float valve			
13	Check tanks are labelled correctly			
14	Check floor bases are within 3mm tolerance			
15	Ensure temperature is fitted on CWS main			

Water Storage Tank

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Booster Set

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check booster set is free of me	chanical damages			
3	Ensure Booster set is bedded o	n 100mm plinth			
4	Check booster set is bolted dov	vn on teco pad, and positioned cor	rectly/centrally on plinth		
5	Check correct bolts are used an	d correct amount of thread showir	ng at booster fixing points		
6	Check for leaks (visual inspection)				
7	Check pumps are running correct way and phasing is not crossed. All pumps must be checked				
8	Check motors are not overheating				
9	Ensure high level warning operates by filling the tank				
10	Ensure low level warning operates by emptying the tank				
11	Check all pumps are vented				
12	Check buffer vessel is charged				
13	Ensure suction pipe from pipe is bigger in size than manifold pipework on outflow				
14	Ensure valves are fitted on both sides of the pump				
15	Ensure additional valve is fitted at 3m distance from booster set on outflow				
16	Check pump kicks in at correct pressures as specified				
17	Ensure flow rates are carried out and within range				
18	Ensure pump is inverter driven				
19	Ensure pumps are duty/assist/s	tand by			
20	Ensure if any control interface/remote alarm relevant to booster set are fitted and functionally tested				
21 Page 3	Manufacturer's commissioning certificate in place 8 of 99 HES Form ICL M 0001 Distribution Pipework-Risers and Mains installation inspection check lis				

Booster Set

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	scribed works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check orientation is as design/o	drawings		
3	Check suitable maintenance access is provided			
4	Check for sign of mechanical da	images		
5	Check pipe connections are cor	rect and no pipework crossing		
6	Check supports are correct and level			
7	Check thermal insulation is correct			
8	Check safety valve setting is correct			
9	Check discharge pipe is correct			
10	Check all pockets/stats/gauges are correct			
11	Check temperatures and pressure readings are correct			
12	Check duty - warning period			
13	3 Check feet are bolted into floor			

Calorifiers - Heat Exchangers

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Air Conditioning

Project Name:	Project N	umber:
Area:	Uni	:
Drawing Number:	Leve	l:
Described works completed by:		

Item	Description of Works	Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Check correct size and type pipework/material is used as per design and specifications	
3	Ensure pipework containment is complete, installed correctly and suitable for the purpose	
4	Ensure all pipes are run at correct invert level and within ceiling/wall voids	
5	Check correct pipe brackets with adequate spacing and sufficient support on fittings, bends and T-sections	
6	Check pipework is fixed adequately onto containment throughout	
7	Ensure containment and pipework do not clash with other services	
8	Check fan coils/units are installed in correct position, invert level and securely fixed	
9	Check BC Controller is installed in correct position, invert level and accessible	
10	Check condenser units are installed, located in correct positions and accessible	
11	Ensure pipework joints kept to absolute minimum and inspected throughout	
12	Check pipework insulation is installed correctly and vapour sealed throughout	
13	Check interconnecting control cabling is installed and adequately fixed	
14	Check pipework referenced and Identified for each Circuit	
15	Ensure all pipework run is complete throughout	
16	Check condensate drains are complete and functionally tested	
17	Check centralised controller is installed and correctly addressed	
18	Check control cabling is correctly terminated into all units	
19	Ensure mains wiring from fused spur connection to all units is complete and correctly terminated	
20	Ensure all pipework final connections to units are complete	
21	Pipework is pressure tested to 500psi, witnessed and test certificate produced	

Air Conditioning

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



VRF Pipework & Units 1st fix

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check correct size and type pip	ework/material is used as per desi	gn and specifications	
3	Ensure pipework containment	is complete, installed correctly and	suitable for the purpose	
4	Ensure all pipes are run at corro	ect invert level and within ceiling/w	vall voids	
5	Check correct pipe brackets wit and T-sections	th adequate spacing and sufficient	support on fittings, bends	
6	Check pipework is fixed adequa	ately onto containment throughout	:	
7	Ensure containment and pipework do not clash with other services			
8	Check fan coils/units are installed in correct position, invert level and securely fixed			
9	Check BC Controller is installed in correct position, invert level and accessible			
10	Check condenser units are installed, located in correct positions and accessible			
11	Ensure pipework joints kept to absolute minimum and inspected throughout			
12	Check pipework insulation is installed correctly and vapour sealed throughout			
13	Check interconnecting control	cabling is installed and adequately	fixed	
14	Check pipework referenced and	d Identified for each Circuit		
15	Ensure all pipework run is com	plete throughout		
16	Check condensate drains are complete and functionally tested			

VRF Pipework & Units 1st fix

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



VRF Pipework System 2nd fix

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check pipework referenced and	Identified for each Circuit		
3	Ensure all pipework run is com	plete throughout		
4	Check condensate drains are co	mplete and functionally tested		
5	Check centralised controller is installed and correctly addressed			
6	Check control cabling is correctly terminated into all units			
7	Ensure mains wiring from fused spur connection to all units is complete and correctly terminated			
8	Ensure all pipework final connections to units are complete			
9	Pipework is pressure tested to 500psi, witnessed and test certificate produced			
10	O System ready for commissioning			

VRF Pipework System 2nd fix

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Boilers Installation

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number: Level:			
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure orientation is correct as	per design/drawings		
3	Check suitable maintenance ac	cess is provided		
4	Check for sign of mechanical da	images		
5	Ensure safety valve is at correct	tsettings		
6	Check boiler flue connection is	correct and as per design		
7	Check pipe connections are correct and no pipework crossing			
8	Ensure all transit mounts are removed including wheels			
9	Ensure equipment/base is level			
10	Ensure temperature settings are correct as per design			
11	Ensure pressure settings are correct as per design			
12	2 Ensure ventilation is correct as per design			
13	Check units interlock with BMS/pressure			
14	Check discharge runs safely			
15	Check boiler is commissioned b	y approved engineer		
16	Check installation is signed off I	by approved person		
17	Check routinely operation/firin	g etc.		
18	Check manufacturers label visible			

Boilers Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Pressurisation Unit - Heating or Chilled

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number: Level:				
De	scribed works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check suitable maintenance ac	cess is provided		
3	Check for sign of mechanical da	images		
4	Check pipe connections are cor	rect and no pipework crossing		
5	Ensure heating expansion vesse	el is the correct size		
6	Ensure equipment unit/base is level			
7	Ensure all transit mounts are removed			
8	Ensure pressure settings are correct as per design			
9	Check fault indication through BMS and report if any			
10	Check unit is commissioned by approved engineer			
11	Check unit fill/operation			
12	2 Check manufacturers label visible			

Pressurisation Unit - Heating or Chilled

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:		
Area:			Unit:		
	Drawing Number:		Level:		
De	Described works completed by:				
Item		Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check unit is approved by (EOT	A) and meeting requirements of G	3 regulations		
3	Ensure comply with BS 7206.19	90 and certified by NACCB			
4	Check temperature and safety	devices areas required by G3 (on al	l units)		
5		installed by a competent person (for unvented hot water system)	i.e. holding a current		
6	Ensure discharge arrangements shall be as Diagram 1 G3-systems up to 500 Litres/45KW				
7	Check sizing of copper discharg	e pipe (D2) for common temperatu	ire relief valves as table 1		
8	Ensure by calculation that the pipes sizing is correct/suitable for the installation				
9	For system over 500 litres/45KW see G3 4.1-4.6inclusive and confirm compliance as required				
10) Inspect unit for any mechanical damages prior to sign off				

Unvented Hot Water Heaters

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	scribed works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
_		<u>n will be carried out by specialist c</u> & fire control regulations-client red		
<u>/e</u>		m the above however the following		Sub-contractor shan
1	Check installed as per construct	tion issued drawings and specificati	ion	
2	Check correct size and type pip	ework/material is used as per desig	gn and specifications	
3	Ensure all pipes are run at corre	ect invert level and within ceiling/w	all voids	
4	Check correct pipe brackets wit and T-sections.	h adequate spacing and sufficient s	support on fittings, bends	
5	Ensure pipework where passing deflection zone in order to avoit	g partition walls is running through id guillotine effect	top head track and not in	
6	Check all bracketry is correct: brackets/clips are tight; correct type/size of fixings used to building fabric; galv. spray and end caps used on unistrut/studs; redundant brackets removed			
7	Ensure sufficient clearance for lagging is allowed between sprinkler pipework and other services			
8	Check pipework does not clash			
9	Ensure discharge drain valves a	re fitted where applicable as per de	esign drawings	
10	Check pumps/plant/equipment is installed and connected correctly, aligned and levelled			
11	Check lagging/trace heating requirements for sprinkler pipework if running into outside premises (balcony, terrace, winter garden etc.)			
	Ensure all open ends on pipewo	• •		
13	Check all sprinkler head pattres	ses are securely fixed in the correc	t positions	
14	Check all sprinkler heads are fitted to the correct height and position as per latest construction issued reflected ceiling plan drawing			
	-	plastic cap fitted for mechanical pr		
16		ected to BCWS via non-return valve		
17		correctly to flow switch and flow sw	vitch is accessible	
18	Pipework pressure tested and v			
19	correct valves are used for the			
-				
21				
22	System fill and test. Ready for c	commissioning		

Sprinkler System Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Sprinkler System 1st fix Installation

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
Item	Item Description of Works			Stothers M&E / Sub- contractor (✓)	
-	equirements/specifications/BS &	n will be carried out by specialist c & fire control regulations-client re m the above however the followir	quirements. The specialist		
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check correct size and type pip	ework/material is used as per desi	gn and specifications		
3	Ensure all pipes are run at corre	ect invert level and within ceiling/w	vall voids		
4	Check correct pipe brackets wit and T-sections.	h adequate spacing and sufficient	support on fittings, bends		
5	Ensure pipework where passing partition walls is running through top head track and not in deflection zone in order to avoid guillotine effect				
6	Check all bracketry is correct: brackets/clips are tight; correct type/size of fixings used to building fabric; galv. spray and end caps used on unistrut/studs; redundant brackets removed				
7	Ensure sufficient clearance for lagging is allowed between sprinkler pipework and other services				
8	Check pipework does not clash	with other services			
9	Ensure discharge drain valves are fitted where applicable as per design drawings				
10	Check pumps/plant/equipment is installed and connected correctly, aligned and levelled				
11	Check lagging/trace heating requirements for sprinkler pipework if running into outside premises (balcony, terrace, winter garden etc.)				
12	2 Ensure all open ends on pipework is capped/sealed				

Sprinkler System 1st fix Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
Stothers M&E	

Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Sprinkler System 2nd fix Installation

Project Name:			Project Number:			
Area:			Unit:			
	Drawing Number:		Level:			
De	Described works completed by:					
Item		Description of Works		Stothers M&E / Sub- contractor (✓)		
		n will be carried out by specialist c				
<u>re</u>		<u>& fire control regulations-client re</u> m the above however the followir		<u>sub-contractor shall</u>		
1	1 Check installed as per drawings and specification, attach as fitted drawings if applicable					
2	Check all sprinkler head pattresses are securely fixed in the correct positions					
3	Check all sprinkler heads are fitted to the correct height and position as per latest construction issued reflected ceiling plan drawing					
4	Ensure all sprinkler heads have plastic cap fitted for mechanical protection					
5	Check sprinkler system is connected to BCWS via non-return valve					
6	Ensure pipework is connected correctly to flow switch and flow switch is accessible					
7	7 Pipework pressure tested and witnessed. Test certificate produced					
8	8 Check operation of valves - valve handles do not clash with other services or structure; correct valves are used for the relevant service					
9	Check correct identification of valves and services as per design specification					
10	Check all sprinkler covers are fitted correctly-flush with ceilings, no gaps					
11	System fill and test. Ready for commissioning					
13	3					
14						
15	5					

Sprinkler System 2nd fix Installation

COMMENTS:



Sub-contractor:		
Print name:		
Position:		
Date:		
Signature:		
Stathors M8 E		

Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Commissioning Air-Water Systems

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
Described works completed by:				
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check systems (LTHW/CHW) pr	e-commissioned cleaned		
3	Check appropriate inhibitor inc	uded in the system		
4	Check the pre-commissioning s area/system	heets by the specialist have been c	ompleted for the	
5	Check all commissioning data h	as been recorded onto specialist co	ommissioning sheet	
6	Spot check terminal volume/velocity/mass flow rates and witnessed by all relevant parties			
7	Ensure test and commissioning data is inserted into the O/M Manual when complete			
8	Check system is chlorinated			
9	Check outlet temperatures are satisfactory			
10	Ensure the commissioning documentation pack is provided and signed off			

Commissioning Air-Water Systems

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Building Management System(BMS)

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure containment is complet	e and suitable for the designed cab	le type/size	
3	Check the correct type/size cat	le is used in accordance with the d	esign and specification	
4	Check cables are fixed correctly where applicable	at high level containment with ap	propriate segregation	
5	Check all cables are clipped at r segregation between LV and EL	no greater than 1m and fixed in cor V circuits	rect zones with correct	
6	Ensure cables where passing partition walls are running through top head track and not in deflection zone in order to avoid guillotine effect			
7	Ensure all cables are pulled out to their final positions with correct length and identified			
8	Ensure control panels are securely fixed and correctly positioned as per design drawings			
9	Check all grommets fitted when	e applicable and cable glands tight	ened	
10	Check all devices/sensors are installed, correctly terminated and all conductors are identified with appropriate sleeving where applicable			
11	Ensure correct tightness of terminals			
12	Check all cables are correctly terminated into the control panels as per schematic/diagrams			
13	Check all cables and control panel terminals are correctly identified/labelled			
14				
15				
16				
17	Ensure software is successfully installed			
18	Check hardware switches are in place and functional as per design requirements			
19 20	Ensure all fire and life safety interlocks are proven and functioning correctly Monitor control function through graphics and adjust parameters as per design requirements			
21	Ensure all set points and system operating conditions are correct as per design requirements			
22	Inspect for mechanical damages			

Building Management System(BMS)

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure containment is complet	e and suitable for the designed cab	le type/size	
3	Check the correct type/size cat	le is used in accordance with the d	esign and specification	
4	Check cables are fixed correctly where applicable	v at high level containment with ap	propriate segregation	
5	Check all cables are clipped at r segregation between LV and EL	no greater than 1m and fixed in cor V circuits	rect zones with correct	
6	Ensure cables where passing partition walls are running through top head track and not in deflection zone in order to avoid guillotine effect			
7	Ensure all cables are pulled out to their final positions with correct length and identified			
8	Ensure control panels are securely fixed and correctly positioned as per design drawings			
9	Check all grommets fitted where applicable and cable glands tightened			
10	Dead test carried out and results recorded			

Building Management System(BMS) 1st fix



COMMENTS:

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
Stothers M&E	
Print name:	

Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
Described works completed by:				
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check all devices/sensors are ir identified with appropriate slee	exing where applicable	Il conductors are	
3	Ensure correct tightness of terr	ninals		
4	Check all cables are correctly te	erminated into the control panels a	s per schematic/diagrams	
5	Check all cables and control pa	nel terminals are correctly identifie	d/labelled	
6	Check all supplied meters are installed and rotating/monitoring correctly			
7	Ensure any cables that cannot be 2nd fixed are made safe			
8	Dead test carried out and results recorded			
9	Ensure software is successfully installed			
10	Check hardware switches are in place and functional as per design requirements			
11	Ensure all fire and life safety interlocks are proven and functioning correctly			
12	Monitor control function through graphics and adjust parameters as per design requirements			
13	Ensure all set points and systen requirements	n operating conditions are correct a	as per design	
14	Inspect for mechanical damage	S		

Building Management System(BMS) 2nd fix



COMMENTS:

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
Stothers M&E	

Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Incoming MCWS

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	сс			
3	of pipework. If areas of trench	min 750mm bit not more than 135 are less than 750mm ie over groun ipework over obstruction and eithe	d beams waterproof	
4	Trenches are clear of obstruction	ons		
5	Pipework is laid to boundary as requested by Water Authority and warning tape fitted			
6	Valve and drain cock installed on building entry			
7	Duct entering building at minimum of 750mm			
8	If duct rises in building less than 750mm from outside wall or through a suspended floor, the pipework through the duct must be insulated and sealed			
9	If pipework is above 63mm, pipework chlorinated and test results forwarded to Water Authority. Please note connection must be made within 5 days of chlorination taking place			
10	Water Authority Inspection			
11	Name of inspector:			
12	Date of inspection:			
13	Address that request form sent back to:			
14	Request form project number:			
15	Date request form sent back:			
16	Contact number to track conne	ction date:		
17	Requested connection date:			
18	Confirmed connection date:			

Incoming MCWS

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Chlorination

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Pre-Chlorination checks			
3	Tank rooms clear of obstruction	าร		
4	Drains checked for free running	I		
5	Tanks are isolated and drained			
6	Calorifiers are isolated and drai	ned		
7	Pipework system is drained			
8	Tanks are cleaned and vacuum	ed out		
9	Tanks & Calorifiers are refilled			
10	Tanks & Calorifiers are checked	for leaks		
11	Chlorination			
12		all applicable locations - entrances,		
13		tanks to produce 50ppm free chlo	rine minimum	
14	Tanks & Calorifiers allowed to s			
15	Free chlorine levels in break, H	WS and CWDS tanks checked for 50)ppm minimum	
16	Water pulled through calorifiers and all hot and cold outlets and checked for 50ppm minimum			
17	Water pulled through all booster rising outlets and checked for 50ppm minimum			
18	Free chlorine levels in tanks checked to ensure that they remain at 50ppm minimum			
19	All rising mains dosed and pulle	d through outlets ensuring 50ppm	minimum	
20	System and outlets allowed to stand for 1 hour and re-tested (if below 30 ppm than steps 4			
21				
22				
23				
24				
25				
26	Rising mains drained and flushe	d out until free chlorine at outlets	is as supply	
27	Mains break tanks and all boosted main outlets flushed until free chlorine level is as supply			
28	HWS and CWDS tanks, calorifie	rs and all outlets flushed until free	chlorine level is as supply	
29	Tested for free chlorine and laboratory samples (if requested) taken at selected points			
30	All notices, labels and tape removed			
31	Plant rooms clean/dry and tidy			
32	Notify contact that work is complete and obtain signature onto commissioning document			

Chlorination

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Radiator Circuits

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure radiators are positioned	as per latest construction issued d	rawing	
3	Check radiators are correctly al	igned and levelled		
4	Check associated pipes are corr	rectly aligned and draw off cocks fit	ted, where required	
5	Ensure all pipework brackets are securely fixed and aligned/levelled			
6	Check pipe roses are fitted when pipework penetrates walls			
7	Check thermostatic heads are f	itted and operating correctly after	commissioning	
8	Inspect for any mechanical dam	nages prior to sign off		

Radiator Circuits

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	scribed works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure plant/equipment is posi levelled	tioned in accordance with drawing	s and securely fixed,	
3	Ensure bird guard/insect screer	n is fitted where applicable		
4	Ensure unit is weather proof/se	ealed and there is no sign of water	penetration	
5	If fitted, ensure backdraught sh	utters are free of obstruction		
6	Ensure paint finish is satisfactory and as per design specification			
7	Inspect for any mechanical damages			
8	Ensure builders work openings are sealed and made off			
9	Ensure adequate lighting has been provided			

External Plant (EG Roof Cowls-Louvres etc)



COMMENTS:

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
Stothers M&E	

Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Sanitaryware Installation

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
Described works completed by:				
Item		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure sanitaryware is located	in accordance with drawings, secur	ely fixed and level	
3	Ensure all ancillary items (plugs	, taps, seats, etc.) are all fitted		
4	Ensure operation of taps, show	ers etc. and flushing of toilets		
5	Ensure there is no apparent sig	n of damage		
15				

Sanitaryware Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Gas Pipework installation

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number: Level:			
De	Described works completed by:			1
ltem	Description of Works			Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check fixing/anchor type is cor			
3		s correct size for the application		
4	Ensure support/bracketry spaci			
	Ensure pipework is routed as po	5		
6	Ensure pipework size is as per o	lesign requirements		
7	Ensure pipework material is of	the correct type (non-metallic, lead	l alloys are prohibited)	
8		other services has been applied (1 electrical cables or metallic service		
9	Inspect pipework joints are cor	rect		
10	Inspect pipework welds are cor			
11	Check all flexible connections in	nstalled are correct and in accordar	nce with drawings	
12	Check pipe sleeves are fitted w			
13	Check fire stopping has been ap	oplied to all end of runs and sectior	isolation points	
14	Ensure isolation valves are fitted in accordance with construction issued drawings and manufacturer's recommendations			
15	6 Check emergency control valve is fitted correctly at building entry point if applicable			
16	Ensure purge points have been installed to all end of runs and section isolation points			
17	Ensure pipework painting is cor	nplete as per BS 1710		
18	Check identification/labelling is	fitted in accordance with BS 1710		
19				
20	External buried pipework depth shall be a minimum of 750mm for roadways/grass verges, 800mm below paved areas (pipe>50mm dia) and 375mm for pipe<50mm dia			
21	Ensure there is a gas line diagram adjacent to the main gas meter			
22	Ensure emergency notice signs	should be fitted adjacent to all em	ergency control valves	
23	Check equipotential cross bond side of meter)	ling has been applied correctly (wit	hin 600mm of customer	
		ent person and witnessed, test cer		
		provided for the gas services where	e applicable	
26	If under 75kw - Landlords certificate complete			

Gas Pipework installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Pipework Services Fit Out Installation

Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

ltem	Description of Works	Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Check correct size and type pipework/material is used as per design and specifications	
3	Ensure all pipes are run at correct invert level and within ceiling/wall voids	
4	Check correct pipe brackets with adequate spacing and sufficient support on fittings, bends and T-sections.	
5	Ensure pipework where passing partition walls is running through top head track and not in deflection zone in order to avoid guillotine effect	
6	Check all bracketry is correct: brackets/clips are tight; correct type/size of fixings used to building fabric; galv. spray and end caps used on unistrut/studs; redundant brackets removed	
7	Check fire sleeves are used through walls and floors and fitted correctly to pipes and certified	
8	Ensure pipework is graded with air vents & drain cocks where applicable	
9	Ensure FCU commissioning set valves are independently supported and connected correctly: no crossing of services; actuators/commissioning points are accessible and angled correctly	
10	Ensure correct radius on flexible connections and pipe bends is achieved to prevent kinks and mechanical damages	
11	Ensure waste run outs and pre-plumb feeds are brought out of voids	
12	Ensure sufficient clearance for lagging is allowed between pipework and other services	
13	Check all valves are fitted correctly and in accessible position as per design drawings	
14	Check operation of valves - valve handles do not clash with other services or structure; correct valves are used for the relevant service	
15	Ensure crimped joints are marked with depth gauge prior of mechanical sealing and	
16	Ensure capillary (soldered) joints are cleaned prior to lagging	
17	Check all joints are made correctly and visually inspected prior to pressure test	
18	Ensure all 1st fix sanitaryware (mixer bodies, toilet cisterns etc.) is connected correctly, fixed securely in the correct position and depth	
19	Ensure all open ends on pipework is capped/sealed	
20	Check pipework does not clash with other services	
21	Ensure all pipework is labelled/identified at each end or where passing through walls and floors to prevent any cross over of services	
22	Pipework pressure tested and witnessed. Test certificate produced and released for lagging	
23	Check lagging complete, any damages repaired and labelled correctly as per specifications	
24	Check pre-plumb/waste run outs are installed to correct positions with sufficient brackets	
25	Check waste run outs have sufficient fall and traps fitted where applicable	
26	Ensure valves are fitted to bathroom and kitchen pre-plumb for local isolation and accessible	
27	Ensure all sanitaryware is fixed securely to the correct position, height and depth	
28	Check bath/shower tray is adjusted to correct height as per design	
29	Check waste connections are complete to sink, bath, shower tray, toilet pan etc.	
30 Page 8	Ensure taps/outlets are securely fixed and connected correctly - no crossing of services. If ஜிஞஞ்ஷாe used check co rrest=ருஷ்யுண்டுமைkipks ரக்ஷிஞ்ஷா தைwork-Risers and Mains install	ation inspection check lis



Pipework Services Fit Out Installation

-		
31	Check valves/piepwork correctly labelled/identified as per specification	
32	Check all front cover plates are correctly fitted, levelled and aligned. Inspect for damages	
33	System fill and test. Ready for commissioning	
COM	IMENTS:	
1		

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		
Client/Main Contractor:		
Print name:		
Position:		
Date:		
Signature:		

Pipework Services Fit Out 1st Fix Installation



Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

ltem	Description of Works	Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Check correct size and type pipework/material is used as per design and specifications	
3	Ensure all pipes are run at correct invert level and within ceiling/wall voids	
4	Check correct pipe brackets with adequate spacing and sufficient support on fittings, bends and T-sections.	
5	Ensure pipework where passing partition walls is running through top head track and not in deflection zone in order to avoid guillotine effect	
6	Check all bracketry is correct: brackets/clips are tight; correct type/size of fixings used to building fabric; galv. spray and end caps used on unistrut/studs; redundant brackets removed	
7	Check fire sleeves are used through walls and floors and fitted correctly to pipes and certified	
8	Ensure pipework is graded with air vents & drain cocks where applicable	
9	Ensure FCU commissioning set valves are independently supported and connected correctly: no crossing of services; actuators/commissioning points are accessible and angled correctly	
10	Ensure correct radius on flexible connections and pipe bends is achieved to prevent kinks and mechanical damages	
11	Ensure waste run outs and pre-plumb feeds are brought out of voids	
12	Ensure sufficient clearance for lagging is allowed between pipework and other services	
13	Check all valves are fitted correctly and in accessible position as per design drawings	
14	Check operation of valves - valve handles do not clash with other services or structure; correct valves are used for the relevant service	
15	Ensure crimped joints are marked with depth gauge prior of mechanical sealing and initialed	
16	Ensure capillary (soldered) joints are cleaned prior to lagging	
17	Check all joints are made correctly and visually inspected prior to pressure test	
18	Ensure all 1st fix sanitaryware (mixer bodies, toilet cisterns etc.) is connected correctly, fixed securely in the correct position and depth	
19	Ensure all open ends on pipework is capped/sealed	
20	Check pipework does not clash with other services	
21	Ensure all pipework is labelled/identified at each end or where passing through walls and floors to prevent any cross over of services	
22	Pipework pressure tested and witnessed. Test certificate produced and released for lagging	

Pipework Services Fit Out 1st Fix Installation

COMMENTS:

Print name:	Stothers M&E
Signature:	
Date:	
Position:	
Print name:	
Sub-contractor:	

Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Pipework Services Fit Out 2nd fix/Pre-plumb Installation

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number: Level:			
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check pre-plumb/waste run ou	ts are installed to correct positions	with sufficient brackets	
3	Check waste run outs have suff	icient fall and traps fitted where ap	pplicable	
4	Ensure valves are fitted to bath accessible	room and kitchen pre-plumb for lo	cal isolation and	
5	Ensure all sanitaryware is fixed	securely to the correct position, he	eight and depth	
6	Check bath/shower tray is adjusted to correct height as per design			
7	Check waste connections are complete to sink, bath, shower tray, toilet pan etc.			
8	Ensure taps/outlets are securely fixed and connected correctly - no crossing of services. If flexes are used check correct radius without kinks is achieved			
9	9 Check valves/piepwork correctly labelled/identified as per specification			
10	0 Check all front cover plates are correctly fitted, levelled and aligned. Inspect for damages			
11	11 System fill and test. Ready for commissioning			

Pipework Services Fit Out 2nd fix/Pre-plumb Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
ltem	n Description of Works			Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check kitchen sink/bathroom b as required	asin waste connected correctly wit	h trap and sufficient fall	
3	Check waste outlets are provide	ed for dish washer/washing machir	ne as design requirements	
4	Check sink/basin taps are conne	ected correctly - no crossover of ho	ot and cold water	
5	Check flex connections have co	rrect radius and length		
6	Ensure taps have valves for local isolation and accessible			
7	Check taps are securely fixed/screwed tight			
8	Ensure washing machines/dish washers are fed from the cold water services and have local isolation			
9	Check all face plates are fitted correctly - securely fixed, aligned, levelled etc.			
10	0 Check all sprinkler head covers are fitted flush with ceilings			
11	Check all diffusors/grills/air vents are fitted correctly-flush with ceilings, levelled, aligned etc.			
12	2 Check lids for HIU/Boilers etc. are fitted correctly and levelled			
13	Check all radiator valves are fitted as per design requirements			
14	4 Inspect for any mechanical damages			
15	5 Functional test carried out. Ready for commissioning			

Mechanical Finals Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Chillers Installation

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number: Level:				
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check orientation is as design c	rawings		
3	Check maintenance access prov	vided		
4	Check pipework connections ar	e correct, identified and there is no	o pipework crossover	
5	Check flexible connections are	installed with correct radius and le	ngth if applicable	
6	Ensure anti-vibration mounts are installed as per design requirements			
7	Check supports/brackets are levelled and aligned			
8	Check all transit mounts are removed if applicable			
9	Ensure interface between pressure unit and pressure alarm is operational			
10	Check chiller controls - flow switch			
11	Check operation of flow/pressure			
12	Ensure manufacturer's label is visible			
13	Inspect for any mechanical damages			
14	4 Ensure commissioning activities are carried out by approved person			

Chillers Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Flue Services Installation

Project Name:			Project Number:	
	Area:		Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	2 Check GRP flooring is cut out correctly prior to commencing installation			
3	3 Check correct size and type of material is used as per design and specifications			
4	Ensure all flue services are run	at correct invert level		
5	5 Check correct brackets with adequate spacing and sufficient support on flue services on horizontal and vertical runs			
6	6 Check flues are installed in correct position as per construction issued drawing			
7	Check all bracketry is correct: brackets/clips are tight; correct type/size of fixings used to building fabric; galv. spray and end caps used on unistrut/studs; redundant brackets removed			
8	8 Ensure condensate drain is installed correctly			
9	9 Ensure all joints are made correctly and visually inspected			

Flue Services Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
	Area:		Unit:	
	Drawing Number: Level:			
Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	2 Ensure adequate plinth size cast			
3	3 Check correct spacing of buffer vessel and engine on plinth. Base plate set in correct position			
4	Check flue connection are mad	e correctly		
5	5 Ensure pole isolator & power supply installed & correct circuit breaker used			
6	6 Check Enabled via BMS Control Panel			
7	7 Check thermostatic pump is fitted on flow to vessel as design requirements			
8	8 Ensure earth arrangements are correct between units & connection made to main earth			
9	9 Ensure unit is commissioned by specialist			
10	.0 Relevant statutory agreement is in place with Energy Provider			
11				
12				
13	3			
14	4			
15	,			

CHP Commissioning Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Sample Electrical Inspection Check Lists

Stothers Building Engineering Services

Electrical Inspection Check List Schedule



SERVICES
Electrical Inspection Test List Title
ICL E 0002 Lightning Protection inspection check list
ICL E 0003 LV Power Cables/Electrical distribution inspection check list
ICL E 0004 Equipment and General Installations Inspection check list
ICL E 0005 Multi-Core and Multi-Pair Cables check list
ICL E 0006 HV Cables check list
ICL E 0007 Lighting Points and Controls check list
ICL E 0008 AC-DC Distribution Centres, Control Stations, Junction Boxes etc check list
ICL E 0009 Remote Control Station-Safety Switches check list
ICL E 0010 Main Earth check list
ICL E 0011 Fire Alarm/Refuge point system inspection check list
ICL E 0011.1 Fire Alarm/Refuge point system 1st fix inspection check list
ICL E 0011.2 Fire Alarm/Refuge point system 2nd fix inspection check list
ICL E 0012 HV-LV Transformers check list
ICL E 0013 HV-LV Switchgear check list
ICL E 0014 Intruder Alarm Installation check list
ICL E 0014.1 Intruder Alarm 1st fix Installation check list
ICL E 0014.2 Intruder Alarm 2nd fix Installation check list
ICL E 0015 Electric Trace Heating System check list
ICL E 0016 Earth Connections to Electrical Plant check list
ICL E 0017 Modifications to Panels and Control Stations check list
ICL E 0018 Cable Trenches check list
ICL E 0019 Catenary Wire and Luminaire Suspensions check list
ICL E 0020 Erection of Fire Barriers check list
ICL E 0021 UPS DC Systems, Batteries and Chargers check list
ICL E 0022 Redundant Cables check list
ICL E 0023 Co-axial Cable check list
ICL E 0024 Distribution Board/Switchgear LV/Lighting Panel inspection check list
ICL E 0025 CCTV System inspection check list
ICL E 0025.1 CCTV System 1st fix inspection check list
ICL E 0025.2 CCTV System 2nd fix inspection check list
ICL E 0026 Lighting Columns check list
ICL E 0027 General Containment Including Conduits and Trunking check list
ICL E 0028 Cables inspection and installation check list
ICL E 0029 Electrical Finals inspection check list
ICL E 0030 Junction Boxes etc check list
ICL E 0031 Busbar Trunking check list
ICL E 0032 Part P and ACC Installation Inspectionn check list
ICL E 0033 Socket Outlet Fused Connection Units check list
ICL E 0034 Luminaires, general emergency and control Accessories
ICL E 0035 Intercom Installation check list
ICL E 0035.1 Intercom 1st fix Installation inspection check list
ICL E 0035.2 Intercom 2nd fix Installation inspection check list
ICL E 0036 Nurse Call or staff attack Installation check list
ICL E 0037 Proximity Access Control Installation check list
ICL E 0037.1 Proximity Access Control 1st fix Installation check list



Electrical Inspection Test List Title

ICL E 0037.2 Proximity Access Control 2nd fix Installation check list

ICL E 0038 Induction Loop Installation check list ICL E 0042 Electrical Testing Procedure

ICL E 0043 Electrical installation-small power and lighting inspection check list

ICL E 0043.1 Electrical installation 1st fix-small power and lighting inspection check list

ICL E 0043.2 Electrical installation 2nd fix-small power and lighting inspection check list

ICL E 0044 TV-Data system inspection check list

ICL E 0044.1 TV-Data system 1st fix inspection check list

ICL E 0044.2 TV-Data system 2nd fix inspection check list

ICL E 0045 Electrical Under Floor Heating Inspection Check List



Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (√)	
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Lightning Protection Installation

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
Item	Item Description of Works			Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Inspect joints, bonds and fixing	clamps			
3	Inspect connections to earth el	ectrodes			
4	Inspect disconnection facilities				
5	Installation complies with BS 62	2305 lightning Protection Standarts			
6	Check earth rods are installed				
7	7 Ensure continuity test of conductors is satisfactory				
8	Ensure tape is terminated into	the test points			
9					
10	10				
11					
12	2				
13	13				
14	14				
15	.5				

Lightning Protection Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
	Stothers M&E
Print name:	
Position:	
Date:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

This is a generic form to be modified to suit specific site requirements

Signature:



LV Power Cables/Electrical Distribution

Project Name:			Project Number:	
	Area:		Unit:	
	Drawing Number: Level:			
De	scribed works completed by:			
ltem	em Description of Works			Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check cables are installed in ac	cordance with the routing details		
3	Ensure cables have adequate su	upport/fixings		
4	Inspect cable fixing details (clea	ts, thermal spacers etc.)		
5	Check cable markers at ends and bulkheads			
6	Check route for bending radius,	sheath damage, bird caging etc.		
7	Check core termination			
8	8 Check cable gland and earth bonding			
9	Check cable gland shroud			
10	0 Check bulkheads for sealing at both ends			
11	1 Check cable protective measures (kick guards)			
12	Ensure cables are dressed corre	ectly and not twisted		
13	3 Cables tested and witnessed. Test certificates produced			
14				
15	5			

LV Power Cables/Electrical Distribution



COMMENTS:

Sub-contractor:			
Print name:			
Position:			
Date:			
Signature:			
Stothers M&E			
	Stothers M&E		
Print name:	Stothers M&E		
Print name: Position:	Stothers M&E		
	Stothers M&E		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Equipment and General Installations

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
Item		Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check permanent labeling and	plant identification			
3	Check equipment for mechanic	al damages			
4	Accessible for operation, inspec	ction and maintenance			
5	Circuits to be separated (not bo	prrowed nuetrals)			
6	Circuits to be identified (neutra conductors	l and protective conductors in sam	e sequence as line		
7	Protective devices adequate fo	r intended purpose			
8	All circuits suitably identified				
9	Suitable main switch provided				
10	Supply to any safety devices suitably installed e.g. fire alarm to BS 5839 and emergency lighting to BS 5266				
11	Environmental IP requirements	accounted for (BS EN 60529)			
12	Means of isolation suitably labe	elled			
13	Provision of disconnecting the	neutral			
14	Main switches to single phase i	nstallations are double pole			
15	RCD's provided as per BS 7671				
16	Discrimination between RCD's	considered			
17	Main earthing terminal provide	d readily accessible and identified			
18	Correct cable glands and gland	plates used			
19	Conductors correctly identified				
20	Correct fuses or circuit breakers installed				
21	All connections secure				

Equipment and General Installations

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Multi-Core and Multi-Pair cables

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item	tem Description of Works		Stothers M&E / Sub- contractor (✓)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check cables are installed in ac	cordance with routing details (cabl	e cards if applicable)	
3	Check cable fixing details (cleat	s, thermal spacers etc.)		
4	Check cable markers and identi	fication over route, cable ends and	l bulkheads	
5	5 Check route for bending radius, sheath damages, bird caging			
6	5 Check terminations			
7	7 Check cable glands/clamps for earth bonding			
8	8 Check cables for looming			
9	Check cable gland shrouds			
10	0 Check bulkheads for correct sealing at both ends			
11	Check cable protection devices (kick guards)			
12	2 Cables tested and witnessed. Test certificates produced			
13	.3			
14	14			
15	15			

Multi-Core and Multi-Pair cables

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



HV Cables

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check cables are installed in ac	cordance with routing details (cable	e cards if applicable)	
3	3 Check cable fixing details (cleats, thermal spacers etc.)			
4	Check cable markers at cable e	nds and bulkheads		
5	5 Check route for bending radius, sheath damages, bird caging			
6	6 Inspect terminations			
7	7 Check cable glands and earth bonding			
8	8 Check screen bonding			
9	9 Check cable gland shrouds			
10	10 Check phase identification fitted			
11	1 Check bulkheads for correct sealing at both ends			
12	.2 Check cable protection devices (kick guards)			
13	.3 Cables tested and witnessed. Test certificates produced			
14	14			
15	15			

HV Cables

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Lightning Points and Controls

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check supports and fixings				
3	Check operation of all switches				
4	Check fittings and fixtures for h	eight level and alignment			
5	Light switches comply with BS 3	3676			
6	6 Suitably located				
7	7 Single-pole switches connected in line conductors only				
8	8 Correct colour coding or marking of conductors				
9	9 Earthing of exposed metal work, e.g. metal switch plates				
10	0 Complies with the requirements for wet locations/zones				
11	1 Adequate current rating				
12	2 Switch labelled to indicate purpose				
13	3 Lighting points correctly terminated in a suitable accessories or fittings				
14	4 Flex support devices used				
15	5 Not connected to a supply exceeding 250V				

Lightning Points and Controls

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



AC-DC Distribution Centres, Control stations, J. B. etc

Project Name:			Project Number:	
	Area: Unit:			
	Drawing Number: Level:			
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	General Inspection			
2.1	Check board securely mounted	, dry and dust free		
2.2	Check equipment complete and	d complies with drawings and techr	nical specification	
2.3	Check earthing complete			
2.4	Check permanent labelling and	plant		
2.5	Inspect paintwork for damages			
2.6	Check door hinges			
2.7				
2.8				
3				
3.1	1 Check mechanical operation and interlock			
3.2	.2 Check On/Off Indicators			
3.3	.3 Check tightness of fixings			
4	4 <u>Busbar</u>			
4.1	1 Check tightness of connections			
4.2	2 Check shrouds and insulation barriers			
4.3	3 Check busbar phase indication			
5	Distribution boards			
5.1	1 Check core identification			
5.2	2 Check neutral core identification			
5.3	3 Check earth core identification			
5.4	4 Check tightness of connections			
5.5	5 Check MCB's are correctly rated			
5.6	5 Check all internal covers/insulating plates are fitted			
5.7	Check circuit chart			
5.8	Check main earth and cross bor	nding		
6	<u>Transformers</u>			
6.1	Check tightness of connections			
6.2	Check insulation resistance			
6.3	Check earthing connections			

AC-DC Distribution Centres, Control stations, J. B. etc

Date:

Signature:

COMMENTS:

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	
Client/Main Contractor:	
Print name:	
Position:	





Remote Control Station/Safety Switches

	Project Name:		Project Number:	
	Area:	Unit:		
	Drawing Number:	Level:		
De	scribed works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Inspect equipment for mechan	ical damages		
3	Check name plate details			
4	Check push button operation, s	tay put and lock facilities		
5	5 Check terminals			
6	6 Check core ferrules			
7	Check equipment earthing			
8	3 Inspect terminal boxes fixing bolts			
9	Insulation resistance (500V - 10 Mega ohms min.)			
10	Check continuity of contacts			
11	1 Check functionality of control circuits			
12				
13	3			
14	4			
15				

Remote Control Station/Safety Switches



COMMENTS:

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
Stothers M&E	
Print name:	
Position:	
Date:	

	- -
Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

This is a generic form to be modified to suit specific site requirements

Signature:



Main Earth Installation

	Project Name:		Project Number:	
	Area:	Unit:		
	Drawing Number:	Level:		
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check earth mat is installed in a	accordance with the schematic		
3	Check the link pit connection a	ssemblies		
4	Check for identification			
5	Check all terminations and con	nections		
6	6 Check resistance readings.Cables tested and witnessed. Test certificates produced			
7				
8				
9				
10				
11				
12	2			
13				
14				
15				

Main Earth Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Fire Alarm/Refuge Point Installation

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	scribed works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure containment is complet	e and suitable for the designed cab	le type/size	
3	Check the correct type/size cab	le is used in accordance with the d	esign and specification	
4	Check cables are installed to th	e correct device locations or direct	ly above device locations	
5	Check cables are installed to th	e correct refuge point locations		
6	Check cables are installed to th	e correct fire alarm control panel/e	expander location	
7	Check refuge point circuits are	not cross-connected with fire alarn	n loop circuits	
8	Ensure cables are correctly supported throughout its length with adequate spacing of fixings			
9	Ensure all fire alarm cables have correct segregation from other services			
10	Check all back boxes/conduit boxes are secured to the walls/structure			
11	Check all back boxes/ panel boxes are correctly positioned and levelled			
12	Check all cable glands for tightness and fitted correctly			
13	Ensure maximum circuit impedance test is carried out and test certificate produced before devices fitted			
14	Check all cables are correctly te	erminated in the device back box		
15	Check all devices are fitted and	located correctly to the constructi	on issued drawing	
16	If located on a false ceiling, ensure devices are correctly supported with a pattress			
17	Check refuge point box/panel is secured correctly to the wall/structure and levelled			
18	Check break glass accessories a	re correctly secured to back boxes	and levelled	
19	Ensure mains power to fire alar unswitched accessory	m panel/expander/interface is wir	ed in fire rated cable by	
20	Check all devices are addressed	and a sticker fitted for identification	on	
21	Ensure all devices/refuge point	s are functionally tested and opera	ting correctly	
22	Device addressing checked against panel log and descriptive text entered			

Fire Alarm/Refuge Point Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

Fire Alarm/Refuge Point 1st fix Installation



Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	scribed works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure containment is complet	e and suitable for the designed cab	le type/size	
3	Check the correct type/size cab	le is used in accordance with the d	esign and specification	
4	Check cables are installed to th	e correct device locations or direct	ly above device locations	
5	Check cables are installed to th	e correct refuge point locations		
6	Check cables are installed to the correct fire alarm control panel/expander location			
7	Check refuge point circuits are not cross-connected with fire alarm loop circuits			
8	Ensure cables are correctly supported throughout its length with adequate spacing of fixings			
9	Ensure all fire alarm cables have correct segregation from other services			
10	Check all back boxes/conduit boxes are secured to the walls/structure			
11	Check all back boxes/ panel boxes are correctly positioned and levelled			
12	Check all cable glands for tightness and fitted correctly			
13	Ensure maximum circuit imped devices fitted	ance test is carried out and test ce	rtificate produced before	
14				
15				

Fire Alarm/Refuge Point 1st fix Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	scribed works completed by:			
Item	em Description of Works			Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check all cables are correctly te	erminated in the device back box		
3	Check all devices are fitted and	located correctly to the constructi	on issued drawing	
4	If located on a false ceiling, ens	ure devices are correctly supported	d with a pattress	
5	Check refuge point box/panel is	s secured correctly to the wall/stru	cture and levelled	
6	Check break glass accessories are correctly secured to back boxes and levelled			
7	Ensure mains power to fire alarm panel/expander/interface is wired in fire rated cable by unswitched accessory			
8	Check all devices are addressed and a sticker fitted for identification			
9	Ensure all devices/refuge points are functionally tested and operating correctly			
10	Device addressing checked against panel log and descriptive text entered			
11				
12				
13	3			
14				
15				

Fire Alarm/Refuge Point 2nd fix Installation

COMMENTS:

This is a generic form to be modified	d to suit specific site requirements

Print name:				
Position:				
Date:				
Signature:				
	rhia ia a sawawia fa	ind to quit on a lf	!!	

Client/Main Contractor:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	



HV/LV Transformers

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:	Level:		
De	Described works completed by:			
Item	Lescription of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Inspect transformer for mecha	nical damages		
3	Check nameplate details are co	rrect in accordance with design, sc	hematic, drawings etc.	
4	Check all joints for leakage			
5	Inspect foundation fixing detail	S		
6	Inspect all bushings for leakage			
7	Check tap changer manual operation			
8	Check tap changer padlocking facility			
9	Check transformer connection data			
10	Visual check for correct polarity of transformer terminals			
11	Inspect HV and LV cable terminations			
12	Inspect transformer neutral connections			
13	Inspect equipment earthing			
14	Check single core cable gland p	late is non-ferrous		
15	Test insulation resistance of transformer windings and readings recorded			

HV/LV Transformers

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



HV/LV Switchgear

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number: Level:		Level:		
De	Described works completed by:			
Item	Item Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Inspect switchboard for mecha	nical damages		
3	Check nameplate details are co	rrect in accordance with design, sc	hematic, drawings etc.	
4	Inspect switchgear circuits agai	nst schematics, drawings		
5	Check level and foundation det	ails		
6	Check circuit breaker interlock facilities			
7	Check all phases are connected correctly and colour coded/identified as per BS 7671			
8	Inspect visually all busbar bolted connections			
9	Inspect visually switchboard earthing bar and earthing connections			
10	Inspect all connections for tightness			
11	1 Inspect visually anti-condensation heaters			
12	2 Switchgear tested and witnessed. Test certificates produced			
13	3			
14	4			
15	5			

HV/LV Switchgear

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Intruder Alarm Installation

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number: Level:			
De	Described works completed by:			
ltem	m Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure containment is complet	e and suitable for the designed cab	le type/size	
3	Check the correct type/size cab	le is used in accordance with the d	esign and specification	
4	Check cables are installed to th	e correct device locations or direct	ly above device locations	
5	Check Cables are installed to th	e correct control panel/expander l	ocation	
6	Ensure cables are correctly supported throughout its length with adequate spacing of fixings			
7	Ensure all intruder alarm cables have correct segregation from other services			
8	Check all back boxes/conduit boxes are secured to the walls/structure			
9	Check all back boxes/ panel boxes are correctly positioned and levelled			
10	Check all cable glands for tightness and fitted correctly			
11	Ensure continuity test is carried out on all cables before any terminations			
12	Check all cables are correctly terminated in the devices			
13	Check all devices are fitted and located correctly to the construction issued drawing			
14	Ensure mains power provided f	or PSU/control panel and mains co	nnection complete	
15	Check all cables are correctly te	erminated in the control panel/exp	ander	
16	Ensure device addresses are identified on the as fitted drawings			
17	Ensure all devices are functionally tested and operating correctly			

Intruder Alarm Installation

STOTHERS BUILDING ENGINEERING SERVICES

18 Device addressing checked against panel log and descriptive text entered

COMMENTS:

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		
Client/Main Contractor:		
Print name:		
Position:		
Date:		

Intruder Alarm Installation

Signature:

This is a generic form to be modified to suit specific site requirements

Page 35 of 119





Intruder Alarm 1st fix Installation

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
Described works completed by:				
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure containment is complet	e and suitable for the designed cab	le type/size	
3	Check the correct type/size cab	le is used in accordance with the d	esign and specification	
4	Check cables are installed to th	e correct device locations or direct	ly above device locations	
5	Check Cables are installed to th	e correct control panel/expander l	ocation	
6	Ensure cables are correctly supported throughout its length with adequate spacing of fixings			
7	Ensure all intruder alarm cables have correct segregation from other services			
8	Check all back boxes/conduit boxes are secured to the walls/structure			
9	Check all back boxes/ panel boxes are correctly positioned and levelled			
10	Check all cable glands for tightness and fitted correctly			
11	Ensure continuity test is carried out on all cables before any terminations			
12				
13	3			
14				
15				

Intruder Alarm 1st fix Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Intruder Alarm 2nd fix Installation

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure continuity test is carried	l out on all cables before any termi	nations	
3	Check all cables are correctly te	erminated in the devices		
4	Check all devices are fitted and	located correctly to the constructi	on issued drawing	
5	Ensure mains power provided f	or PSU/control panel and mains co	nnection complete	
6	Check all cables are correctly terminated in the control panel/expander			
7	Ensure device addresses are ide	entified on the as fitted drawings		
8	Ensure all devices are functionally tested and operating correctly			
9	Device addressing checked against panel log and descriptive text entered			
10				
11				
12				
13				
14				
15				

Intruder Alarm 2nd fix Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check tape is installed in accore	dance with specification and drawin	ngs	
3	Check heater fixing details (fitti	ngs, insulation secure etc.)		
4	Check fields connections to sys	tem correct		
5	Check thermostat and auxiliary	equipment is secure and weather	proof	
6	Check traced pipelines are fitted with suitable caution signs not more than 3m apart, with alternate each side placement			
7	Check system circuit breaker and RCD operate correctly			
8	Trace heating system tested and witnessed. Test certificates produced			
9				
10				
11				
12				
13				
14				
15				

Electrical Trace Heating System

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Earth Connections to Electrical Plant

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check earthing protection is ins specifications	talled in accordance with contract	drawings and	
3	Inspect joints, bonds and fixing	clamps		
4	Inspect connections to earth el	ectrode		
5	Inspect disconnection facilities			
6	Earth resistance tested and witnessed. Readings recorded in test certificate			
7	Ensure link disconnect warning	label fitted		
8				
9				
10				
11				
12				
13				
14				
15				

Earth Connections to Electrical Plant

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
	Stothers M&E
Print name:	

Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

Modifications to Panels and Control Stations



Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Test new components as per Te	est Sheet		
3	Check equipment complete and	d modified in accordance with drav	vings, schematics	
4	Check earthing is complete			
5	Check permanent labelling, plant identification and feruling details			
6	Check door hinges operate correctly			
7	Check padlock facilities and doo	or securing screws		
8	Check paint work for damages			
I Y	Earth resistance-should not exceed 10 ohms is tested and witnessed. Readings recorded in test certificate			
10				
11	1			
12				
13				
14				
15				

Modifications to Panels and Control Stations

COMMENTS:

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
Stothers M&E	
Drint name:	

Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Cable Trenches

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check formation is satisfactory	and is as per specification/design		
3	Check sand bed is as per specifi	cation/design		
4	Check all debris is removed			
5	Check cable umber is correctly fitted			
6	Check cable ducts adequately sealed			
7	Check sand surround is satisfactory			
8	Check cable ties are in place			
9	Check backfill and tapes			
10				
11				
12				
13				
14				
15				

Cable Trenches

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

Г



Catenary Wire & Luminaire Suspensions

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
Described works completed by:				
ltem	n Description of Works			Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check installation is complete a	and complies with drawings, specifi	cations and design	
3	Check system supports and fixi steelwork	ngs are ancored and secure in build	ling fabric and to	
4	Check system cable connection	s and terminations, including cable	entries and tightness	
5	Check fittings and fixtures for h cable span	eight, level and alignment, includin	g sag and tension in the	
6	Check system bonding and ear	hing where applicable		
7				
8				
9				
10				
11				
12	·			
13				
14				
15				

Catenary Wire & Luminaire Suspensions



COMMENTS:

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
	Stothers M&E
Print name:	
Position:	
Date:	
Signature:	
Client/Main Contractor:	
Print name:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Erection of Fire Barriers

Г

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
ltem	em Description of Works			Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check barriers for:				
2.1	Correct materials used				
2.2	Complete per drawing				
2.3	3 Accurate fitting				
2.4	4 Complete sealing				
2.5	5 Insulation installed (during erection)				
2.6	5 Door fitting accurately				
3	Check that all documentation is complete and properly certified				

Erection of Fire Barriers

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



1

UPS DC Systems, Batteries & Chargers

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
Item	tem Description of Works			Stothers M&E / Sub- contractor (✓)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check inverter, battery charger	or static switch UPS system type for	or the following:		
2.1	UPS system operated to specifi	c requirements under test			
2.2	Test results are complete and r	ecorded on vendor test sheets			
3	Check inverter UPS system type	e to include the following:			
3.1	.1 AC and DC volts/amps output is as per specification				
3.2	2 Frequency (HZ), output amp limit and distortion factors are as per specifications				
4	Check of static switch UPS system type to include the following:				
4.1	Test results to include (amps) maximum load to mains, mains to inverter or to bypass supply				
5	6 Check all alarms and controls operate to vendor specification				
6	Check all batteries/battery chargers are secure and as specifications				
7	Test carried out and witnessed in accordance with earth resistance test. Resistance to earth should not exceed 10 ohms				

UPS DC Systems, Batteries & Chargers



COMMENTS:

Sub-contractor:		
Print name:		
Position:		
Date:		
Signature:		
Stothers M&E		
Print name:		
Position:		

Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Redundant Cables

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
Item		Description of Works		Stothers M&E / Sub- contractor (✓)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check permit to work system is	adhered to			
3	Check both ends of cable isolat	ed			
4	Check both ends of cable seale	d			
5	5 Ensure at least one end of cable is permanently bolted to earth if unable to remove				
6	6 Remove all redundant cables where possible				
7	Clearly identify all redundant cables if unable to remove				
8					
9					
10					
11					
12					
13	3				
14					
15					

Redundant Cables

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Co-Axial Cable

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number: Level:			
De	Described works completed by:			
Item	em Description of Works			Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check cable is installed in accor	dance with the schedule		
3	Inspect cable fixing details			
4	Check cable markers at ends ar	d bulkheads		
5	Check route for sheath damages			
6	Check core for termination			
7	Check cable gland			
8	Check cable protective measures (kick guards)			
9	Cable tested and witnessed. Test certificates produced			
10				
11				
12				
13				
14				
15				

Co-Axial Cable

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Distribution board/Switchgear LV/Lighting Panel

	<u> </u>		
Project Name:		Project Number:	
Area:		Unit:	
Drawing Number:		Level:	
Described works completed by:			

ltem	Description of Works	Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Suitable for the purpose intended	
3	Securely fixed and suitably labelled	
4	Suitable cable glands and gland plates used	
5	Correctly earthed	
6	Where relevant correct IP ratings applied	
7	Suitable as means of isolation, where applicable	
8	Complies with the requirements for wet locations	
9	Need for isolation, mechanical maintenance, emergency and functional switching met	
10	Switchgear suitably coloured where necessary	
11	All connections are secure and check for tightness	
12	Circuit chart in place	
13	Cables are correctly terminated and identified	
14	No sharp edges on cable entries, screw heads etc. that could cause damages to cable insulation	
15	All covers and equipment is in place and secure	
16	Adequate access and working space	
17	Accessible for operation, inspection and maintenance	
18	Circuits to be separated (no borrowed neutrals)	
19	Circuits to be identified (neutral and protective conductors in the same sequence)	
20	Protective device adequate for the intended purpose	
21	Disconnection times likely to be met by installed protective devices	
22	All circuits suitably identified	
23	Mechanical segregation between LV and ELV circuits	
24	Suitable main switch provided	
25	Means of isolation suitably labelled	
26	Provision for disconnecting the neutral	
27	Main switches to single phase installations, intended for use by an ordinary person e.g.	
20	domestic, shop, office premises to be double-pole	
	RCD's provided where required	
	Discrimination between RCD's is considered	
30	Main earthing terminal provided readily accessible and identified	
	Cables used comply with British or Harmonized standards	
32	Conductors correctly identified	
	Adequately rated distribution boards	
34	Correct fuses or circuit breakers installed	
35	Consideration paid to electromagnetic effects and electromagnetic stresses	

Distribution board/Switchgear LV/Lighting Panel

COMMENTS:

Sub-contractor:

Sub contractor.	
Print name:	
Position:	
Date:	
Signature:	
	Stothers M&E
Print name:	
Position:	
Date:	
Signature:	
Client/Main Contractor:	
Print name:	
Position:	
Date:	

This is a generic form to be modified to suit specific site requirements

Signature:



CCTV System

Project Name: Project Number:				
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item	Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure containment is complet	e and suitable for the designed cab	le type/size	
3	Check the correct type/size cab	le is used in accordance with the d	esign and specification	
4	Check cables are installed to th	e correct camera/detector locatior	IS	
5	Check cables are installed to th	e DVR location		
6	Ensure cables are correctly supported throughout its length with adequate spacing of fixings			
7	Ensure all CCTV cables have correct segregation from other services			
8	Check all back boxes/conduit boxes are secured to the walls/structure			
9	Check all back boxes/ panel boxes are correctly positioned and levelled			
10	Check all cable glands for tightness and fitted correctly			
11	Ensure continuity test is carried out on all cables before any terminations			
12	Check all cables are correctly terminated in the cameras\detectors			
13	Check all cameras/detectors are fitted and located/directed correctly to the construction issued drawing			
14	Ensure mains power provided for PSU/DVR and mains connection complete			
15	Check all cables are correctly te	erminated at the DVR		
16	Ensure all cameras/detectors a	re functionally tested and operatin	g correctly	
17	Ensure cameras are focused an	d field of view is checked		
18	3 DVR checked for recording of cameras in this area			

CCTV System

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



CCTV System 1st fix

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:		Level:			
De	Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Ensure containment is complet	e and suitable for the designed cat	le type/size		
3	Check the correct type/size cab	le is used in accordance with the d	esign and specification		
4	Check cables are installed to th	e correct camera/detector locatior	15		
5	Check cables are installed to th	e DVR location			
6	Ensure cables are correctly supported throughout its length with adequate spacing of fixings				
7	Ensure all CCTV cables have correct segregation from other services				
8	Check all back boxes/conduit boxes are secured to the walls/structure				
9	Check all back boxes/ panel boxes are correctly positioned and levelled				
10	Check all cable glands for tightness and fitted correctly				
11	1 Ensure continuity test is carried out on all cables before any terminations				
12	2				
13	3				
14	4				
15	5				
16					

CCTV System 1st fix

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



CCTV System 2nd fix

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure continuity test is carried	l out on all cables before any termi	nations	
3	Check all cables are correctly te	erminated in the cameras\detector	S	
4	Check all cameras/detectors ar issued drawing	e fitted and located/directed corre	ctly to the construction	
5	Ensure mains power provided f	or PSU/DVR and mains connection	complete	
6	Check all cables are correctly terminated at the DVR			
7	Ensure all cameras/detectors are functionally tested and operating correctly			
8	Ensure cameras are focused and field of view is checked			
9	DVR checked for recording of cameras in this area			
10	0 Ensure DVR is set up for frame rates and image size			
11	1			
12	2			
13				
14	4			
15				

CCTV System 2nd fix

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Lighting Columns

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
Item		Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check column bases are situate vertical	ed in accordance lay out drawings a	nd column sleeves are		
3	Check all cable entries/exits (sl	eeves, ducts etc.)in base are clear o	of any obstruction		
4	Prior to erection of column, ch	eck column for any mechanical dan	nages		
5	After erection of column, check	column is securely mounted and p	blumb		
6	Check fuse cut outs are installe	d in column			
7					
8					
9					
10					
11	1				
12					
13					
14					
15					

Lighting Columns

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



General Containment Including Conduits & trunking Project Name: Project Number:			Project Number:			
Area: Drawing Number:			Unit:			
			Level:			
De	Described works completed by:					
ltem	Description of Works			Stothers M&E / Sub- contractor (√)		
1	Check installed as per drawings and specification, attach as fitted drawings if applicable					
2	Ensure correct type/size of material is used as per design and specifications					
3	Check containment is installed into correct height, level, location as per design/drawings					
4	Ensure correct method of suspension is used in relation of weight					
5	Ensure correct type/size of fixings, supporting brackets is used in relation of steelwork/building fabric					
6	Check end of conduits are reamed and bushed					
7	Ensure all sharp edges are filed and cut ends galvanised					
8	Ensure adequate support/brackets fitted with correct spacing including bends and set up/down sections					
9	Check all tray/trunking cut to a straight edge					
10	Check all untreated conduit metal runners are galvanised					
11	Check all joints are mechanically sound and of adequate continuity					
12	Check all box lids, trunking lids are in place including lids on bends/T sections					
13	Check for drainage holes and gaskets where applicable					
14	Check conduit is clipped correctly					
15	Ensure correct conduit fittings	are installed in the boxes where ap	plicable			

16 Check all stud is cut back and galvanised/capped
17 Check all brackets are galvanised/end capped
18 Check all containment is earth bonded correctly
19 Ensure all containment end caps/plugs are fitted where applicable

General Containment Including Conduits & trunking

COMMENTS:

Sub-contractor:		
Print name:		
Position:		
Date:		
Signature:		
Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		
Client/Main Contractor:		

Client/Main Contractor:		
Print name:		
Position:		
Date:		
Signature:		
This is a generic form to be modified to suit specific site requirements		





Cables Inspection and Installation

Г

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
	Cables on tray/directly fixed			
2	Ensure cables are installed in a	ccordance with cable schedule		
3	Ensure cables are fixed in acco	dance with specification		
4	Ensure cable markers are instal	led in accordance with specification	n	
5	Check correct type			
6	Check protected against mecha	nical damages and abrasion		
7	Ensure where cables are exposed to direct sun light, they are of a suitable type			
8	Check cables are not run in lift shaft unless they are part of the lift installation and of the permitted type			
9	Ensure internal radius of bends are not sufficiently tight as to cause damage to cables or to place undue stree on termination points when connected			
10	Check cables are correctly supp	ported		
11	Check cable glands are correctly selected and fitted with shrouds and supplementary earth tags			
12				
13	Check fire alarm and emergency circuits are segregated			
	Cables in trunking/conduit			
14	Ensure cables are installed in accordance with specification and trunking/conduit capacities are not exceeded			
15	Ensure trunking lid and box lids are fitted			
16	Ensure there is no apparent sig	n of damage to any cable		
		ng metal structure parts in domesti illed or instructed persons should b		
17	Check provided with adequate cable and its normal use	mechanical protection to suit both	the installation of the	
18	Ensure all circuits have additional protection by RCD not exceeding 30 mA			

Cables Inspection and Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Electrical finals

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Final check on all the positions	of the electrical accessories		
3	Ensure all system installations a	are complete in accordance with re	levant drawings	
4	Check all lamps with correct rat	tings are fitted to luminaires		
5	Check all louvers are fitted corr	ectly and earth link connected if a	oplicable	
6	Ensure supports/fixings of luminaires are used correctly and fittings installed flush with ceilings			
7	Check all faceplates, accessories are screwed back/clipped tight and levelled, aligned			
8	Check all labels are fitted including accessories and DB/Lighting Panel chart list			
9	Ensure main switch is locked off and under permit to work			
10	Ensure correct operation of all electrical accessories/devices including every power outlet, correct orientation of switches, PIR detection etc.			
11	Functional test carried out, system tested and witnessed. Test certificates produced			
12	Ensure system is free of damages. Ready for commissioning			
13				
14				
15				

Electrical finals

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Junction Boxes

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure final equipment compo	nents comply with Specification and	d Drawings	
3	Ensure all fuse/MCB ratings are	in accordance with equipment sch	nedule	
4	Ensure equipment is securely n	nounted, dry and dust/debris free		
5	Ensure permanent labellig has	peen fitted and identification is cor	rect	
6	Ensure tightness of cable connections			
7	Check cable cores and ferrules and comply with drawings and specification			
8	Ensure earthing/bonding is correct			
9	Ensure there is no visual damages			
10				
11				
12				
13				
14				
15				

Junction Boxes

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Busbar Trunking Installation

Project Name:			Project Number:		
Area:			Unit:		
	Drawing Number:		Level:		
De	Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (✓)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check busbar is installed to cor	rect height, level and plumb			
3	Ensure busbar housing fixings a	re tight and secure			
4	Ensure busbar housing is free o	f mechanical damages, dry, clean a	nd dust free		
5	Ensure earthing connections are tight and secure				
6	Check busbar bolts, nuts and couplers are tight and secure (torqued to correct settings where specified)				
7	Ensure fire barriers are installed	d correctly			
8	Check all busbar covers are fitted and secure				
9	Ensure labels are fitted to busbar where applicable				
10	Busbar tested and witnessed. Test certificates produced				
11					
12					
13					
14					
15					

Busbar Trunking Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Part P and ACC Installation

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
Item		Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Ensure notches and holes in joi	nts within limits, no holes in timbe	rs I-beams or rafters		
3	Check wall chases are in correc	t lines and limits			
4	Ensure services openings are fi	re stopped correctly			
5	Check installation doesn't obstruct fire routes				
6	Ensure escape route lighting is to appropriate level and supplied by protected circuit				
7	Check smoke detectors are installed to BS 5839				
8	Ensure all services penetrations to external walls are sealed				
9	Check for suitable mechanical ventilation				
10	Ensure all electrical installation is in accordance with BS 7671				
11	Check lighting energy conservation measures are in place				
12					
13					
14					
15					

Part P and ACC Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

Г



Socket outlets/Fuse Connection Units

Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check mounting height above t	he floor or working surface suitable	e and level		
3	Check correct polarity				
4	Ensure if installed in a wet loca unless shaver supply unit or SE	tion must be beyond 3m horizonta _V	lly of the bath or shower		
5	Ensure accessories have suitab	e protection if mounted in a floor			
6	Ensure never to connect a water heater having uninsulated elements				
7	Check circuit protective conductor is connected directly to the earthing terminal of the socket outlet, on a sheated wiring installation				
8	Ensure earthing tail from the earthed metal box, on a conduit installation to the earthing terminal of the socket outlet				
9	Ensure correct rating of fuse is fitted (Fuse Connection Unit)				
10	Ensure al joints are accessible and maintainable				
11	Check all joints are protected against mechanical damages				
12	Check all conductors are correctly connected				
13					
14					
15					

Socket outlets/Fuse Connection Units

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Luminaires, General, Emergency and Control Accessories

Project Name:			Project Number:	
	Area:		Unit:	
	Drawing Number:		Level:	
De	Described works completed by:			
ltem	Description of Works			Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check system installed conform	ns with agreed design and specifica	tions	
3	Ensure supports and fixings are	in accordance with specification		
4	Ensure all equipment is installe	d at correct height, level, alignmen	t and orientation	
5	Ensure all cable connections an	d terminations are correct and fer	ruled where applicable	
6	Check all fitted lamps are clean, undamaged, in good condition			
7	Ensure appropriate controls suitable for the luminaires fitted			
8	Check light fittings are correctly positioned and orientated as per design and drawings			
9	Check correct colour coding or marking of conductors			
10	Ensure all light fittings comply with requirements for electrical installations in wet locations			
11	Check earthing of exposed metalwork, metal switch plate etc.			
12	Ensure emergency test facility is available			
13	Installation complies with BS 7671			
14				
15				

COMMENTS:

Sub-contractor:

Sub-contractor.	
Print name:	
Position:	
Date:	
Signature:	
	Stothers M&E
Print name:	
Position:	
Date:	
Signature:	
Client/Main Contractor:	
Print name:	
Position:	

This is a generic form to be modified to suit specific site requirements

Luminaires, General, Emergency and Control Accessories



Date:

Signature:



Intercom Installation

Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

ltem	Description of Works	Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Check all pattresses are in the correct locations and securely fixed	
3	Ensure containment is complete and suitable for the designed cable type/size	
4	Check all back boxes securely fixed at the correct locations, height, depth and levelled. Correct type of back boxes fitted to suit the different type of accessories	
5	Ensure correct conduit fittings are used in the boxes where applicable	
6	Check conduits are correctly clipped where applicable	
7	Check the correct type/size cable is used in accordance with the design and specification	
8	Check cables are fixed correctly at high level containment with appropriate segregation where applicable	
9	Check all cables are clipped at no greater than 1m and fixed in correct zones with correct segregation between LV and ELV circuits	
10	Ensure cables where passing partition walls are running through top head track and not in deflection zone in order to avoid guillotine effect	
11	Ensure all cables are pulled out to their final positions including com. panel, handset and control box with correct length and identified	
12	Check all grommets fitted where applicable	
13	Check cables are neatly dressed inside walls	
14	Final check on all the positions of the accessories/devices as per latest design	
15	Continuity test carried out prior to any cable terminations	
16	Ensure all accessories are correctly terminated/patched	
17	Check panel is securely fixed in the correct positions and levelled	
18	Ensure all cables are correctly terminated at the panel	
19	Check all unused/future points are safely terminated	
20	Check all accessories/devices are screwed/fixed back tight and levelled, aligned	
21	Check all face plates are correctly fitted, aligned and levelled	
22	Ensure mains power provided for PSU/control panel and mains connection complete	
23	Ensure correct identification is in place to all accessories/devices and panels as per design specification	
24	Ensure intercom system is correctly interfaced with access control system as per design	
25	Ensure handset is addressed correctly if applicable	
26	Functional test carried out. 2-way communication is operation correctly between panels and handsets	

Intercom Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Intercom Installation 1st fix

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check all pattresses are in the o	correct locations and securely fixed		
3	Ensure containment is complet	e and suitable for the designed cab	le type/size	
4		xed at the correct locations, height ed to suit the different type of acces		
5	Ensure correct conduit fittings a	are used in the boxes where applica	able	
6	6 Check conduits are correctly clipped where applicable			
7	Check the correct type/size cable is used in accordance with the design and specification			
8	Check cables are fixed correctly at high level containment with appropriate segregation where applicable			
9	Check all cables are clipped at no greater than 1m and fixed in correct zones with correct segregation between LV and ELV circuits			
10	Ensure cables where passing partition walls are running through top head track and not in deflection zone in order to avoid guillotine effect			
11	Ensure all cables are pulled out to their final positions including com. panel, handset and control box with correct length and identified			
12	Check all grommets fitted where applicable			
13	Check cables are neatly dressed inside walls			
14	Final check on all the positions of the accessories/devices as per latest design			
15	Continuity test carried out prior to any cable terminations			

Intercom Installation 1st fix

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Intercom Installation 2nd fix

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item	n Description of Works			Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Continuity test carried out prio	r to any cable terminations		
3	Ensure all accessories are corre	ctly terminated/patched		
4	Check panel is securely fixed in	the correct positions and levelled		
5	Ensure all cables are correctly terminated at the panel			
6	Check all unused/future points are safely terminated			
7	Check all accessories/devices are screwed/fixed back tight and levelled, aligned			
8	Check all face plates are correctly fitted, aligned and levelled			
9	Ensure mains power provided for PSU/control panel and mains connection complete			
10	Ensure correct identification is in place to all accessories/devices and panels as per design specification			
11	Ensure intercom system is correctly interfaced with access control system as per design			
12	Ensure handset is addressed correctly if applicable			
13	Functional test carried out. 2-way communication is operation correctly between panels and handsets			
14				
15				

Intercom Installation 2nd fix

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

Droject Nome

Nurse Call/Staff Attack System Installation



Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure containment is complet	e and suitable for the designed cab	le type/size	
3	Check the correct type/size cab	le is used in accordance with the d	esign and specification	
4	Check cables are installed to th	e correct device/accessory locatior	15	
5	Check Cables are installed to th	e correct control panel/expander l	ocation	
6	Ensure cables are correctly sup fixings	ported throughout its length with a	adequate spacing of	
7	7 Ensure cables have correct segregation from other services (LV and ELV circuits)			
8	8 Check all back boxes/conduit boxes are secured to the walls/structure			
9	9 Check all back boxes/ panel boxes are correctly positioned and levelled			
10	.0 Check all cable glands for tightness and fitted correctly			
11	1 Ensure continuity test is carried out on all cables before any terminations			
12	2 Check all cables are correctly terminated in the devices			
13	B Ensure the device is supported with a pattress if ceiling mounted			
14	Check all devices are fitted and located correctly to the construction issued drawing			
15	5 Ensure mains power provided for PSU/control panel and mains connection complete			
16	6 Check all cables are correctly terminated in the control panel/expander			
17	Ensure device addresses are ide	entified on the as fitted drawings		
18	Ensure all devices are functiona	ally tested and operating correctly		
19	Device addressing checked aga	inst panel log and descriptive text e	entered	

Nurse Call/Staff Attack System Installation

Т



COMMENTS:

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
Stothers M&E	
Print name:	
Position:	

Bate.	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

This is a generic form to be modified to suit specific site requirements

Data



Proximity Access Control Installation

Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

Item	Description of Works	Stothers M&E / Sub- contractor (✓)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Check all pattresses are in the correct locations and securely fixed	
3	Ensure containment is complete and suitable for the designed cable type/size	
4	Check all back boxes securely fixed at the correct locations, height, depth and levelled. Correct type of back boxes fitted to suit the different type of accessories	
5	Ensure correct conduit fittings are used in the boxes where applicable	
6	Check conduits are correctly clipped where applicable	
7	Check the correct type/size cable is used in accordance with the design and specification	
8	Check all cables are clipped at no greater than 1m and fixed in correct zones with correct segregation between LV and ELV circuits	
9	Ensure cables where passing partition walls are running through top head track and not in deflection zone in order to avoid guillotine effect	
10	Ensure all cables are pulled out to their final positions/into back boxes with correct length and identified	
11	Check all grommets fitted where applicable	
12	Check cables are neatly dressed inside walls	
13	Ensure cable are pulled to to exact locations of door locks	
14	Check fire alarm interfaces are wired as per design specification	
15	Final check on all the positions of all accessories/devices/control panels	
16	Ensure continuity test is carried out on all cables before any terminations	
	Check acoustic/fire rated inserts are fitted into back boxes and undamaged	
	Check all cable glands for tightness and fitted correctly	
19	Check all cables are correctly terminated in the devices	
20	Check all cables are correctly terminated in the control panels and interfaces	
21	Ensure mains power provided for PSU/control panel and mains connection complete	
22	Ensure correct tightness of terminals	
23	Check all accessories are screwed back tight and levelled, aligned	
24	Ensure device addresses/programming is identified on the as fitted drawings	
	Ensure all devices are functionally tested and operating correctly	
_	Device addressing checked against panel log and descriptive text entered	
27	System ready for commissioning	

Proximity Access Control Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:		
Area:			Unit:		
Drawing Number:			Level:		
De	Described works completed by:				
ltem		Description of Works		Stothers M&E / Sub- contractor (✓)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check all pattresses are in the o	correct locations and securely fixed			
3	Ensure containment is complet	e and suitable for the designed cab	le type/size		
4		xed at the correct locations, height ed to suit the different type of acce	•		
5	Ensure correct conduit fittings	are used in the boxes where application of the second second second second second second second second second s	able		
6	Check conduits are correctly cli	pped where applicable			
7	Check the correct type/size cab	le is used in accordance with the d	esign and specification		
8	Check all cables are clipped at r segregation between LV and EL	no greater than 1m and fixed in cor V circuits	rect zones with correct		
9	Ensure cables where passing pa deflection zone in order to avo	artition walls are running through to id guillotine effect	op head track and not in		
10	Ensure all cables are pulled out and identified	to their final positions/into back b	oxes with correct length		
11	Check all grommets fitted when	re applicable			
12	Check cables are neatly dressed	d inside walls			
13	Ensure cable are pulled to to e	kact locations of door locks			
14	Check fire alarm interfaces are	wired as per design specification			
15	Final check on all the positions	of all accessories/devices/control p	panels		
16	Ensure continuity test is carried	l out on all cables before any termi	nations		

Proximity Access Control Installation 1st fix



COMMENTS:

Sub-contractor:		
Print name:		
Position:		
Date:		
Signature:		
Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

Proximity Access Control Installation 2nd fix



Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted o	drawings if applicable	
2	Final check on all the positions	of all accessories/devices/control p	panels	
3	Ensure continuity test is carried	l out on all cables before any termi	nations	
4	Check acoustic/fire rated insert	s are fitted into back boxes and un	damaged	
5	Check all cable glands for tightness and fitted correctly			
6	Check all cables are correctly terminated in the devices			
7	Check all cables are correctly te	erminated in the control panels and	interfaces	
8	Ensure mains power provided for PSU/control panel and mains connection complete			
9	Ensure correct tightness of terminals			
10	Check all accessories are screwed back tight and levelled, aligned			
11	Ensure device addresses/programming is identified on the as fitted drawings			
12	Ensure all devices are functionally tested and operating correctly			
13	Device addressing checked against panel log and descriptive text entered			
14	System ready for commissionin	g		
15				

Proximity Access Control Installation 2nd fix



COMMENTS:

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
	Stothers M&E
Print name:	
Position:	
Date:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

This is a generic form to be modified to suit specific site requirements

Signature:



Induction Loop Installation

	Project Name:		Project Number:	
Area:			Unit:	
Drawing Number:		Level:		
De	Described works completed by:			
ltem		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure containment is complet	e and suitable for the designed cab	le type/size	
3	Check the correct type/size cab	le is used for the loop		
4	Check the correct type/size cab	le is used for the microphone		
5	Check all cables are installed to the correct amplifier location			
6	Ensure cables are correctly supported throughout its length with adequate spacing of fixings			
7	Ensure cables have correct segregation from other services (LV and ELV circuits)			
8	Check all back boxes/conduit boxes are secured to the walls/structure			
9	Check all back boxes/ panel boxes are correctly positioned and levelled			
10	Check all cable glands for tightr	ness and fitted correctly		
11	Ensure continuity test is carried	l out on all cables before any termi	nations	
12	Check all cables are correctly te	erminated in the devices		
13	Ensure the device is supported	with a pattress if ceiling mounted		
14	Check all devices are fitted and construction issued drawing	located correctly (including all amp	blifiers) to the	
15	Ensure mains power provided f	or PSU/control panel and mains co	nnection complete	
16	Check all cables are correctly te	erminated in the amplifier		
17	Tests carried out for signal over	rspill, volume level and field test		

Induction Loop Installation

COMMENTS:



Sub-contractor:		
Print name:		
Position:		
Date:		
Signature:		
Stothers M&E		

Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

ltem	Description of Works	Stothers M&E / Sub- contractor (√)
1	Qualified to current edition of BS 7671 including amendments	
2	Qualified to BS 2391 or appropriate equivalent	
3	Proof of experience of testing a particular type of installation	
	Sublet testing to be only undertaken by a company holding a current certificate covering	
4	the type of works to be tested and issued by a certification body accredited to UKAS to EN 45011	
Prior	to commencement:	
5	Calibration certificate/s and on-going accuracy checks records to be available, for instruments to be used	
6	Test engineer to be familiar with the site and the required program of their works	
7	Tester to have up to date or as fitted drawings, DB schedules, cable schedule, design criteria as a minimum	
8	Tester to liaise with installation personnel as to their requirements for testing e.g. before parallel earths are introduced, before connection of equipment that may affect their tests	
9	Tester to have verification data, e.g. Max. Zs values including MCCB if applicable, resistance of conductor values (to compare expected/measured values)	
Testi	ng:	
10	All tests to be undertaken as per the requirements of BS 7671 and Guidance Note 3	
11	All tests to be verified with relevant criteria	
12	Testing to be undertaken during construction and on completion, as required	
13	Frequent witnessing of testing procedures must be undertaken	
14	Fire alarm/detection in dwellings must be functionally tested to manufacturer's recommendations, and batteries installed	
15	Emergency lighting construction/verification to conform to BS 5266-1	
16	Fire alarm cabling to be tested to BS 5839-1	
Certi	ficates:	
17	All boxes to be completed	
18	All test results sheets to be dated and signed and instrument serial/reference number entered	
19	Reference method - where several could be entered, the 2 most applicable to be entered	
20	Number of points served - entered, number of current using equipment and socket outlets i.e. a 2 gang socket is 2 points, do not include functional switches or isolators	
21	Maximum Zs permitted - enter values given in table 41 of BS 7671 not corrected values	
22	Separate certification is required for fire alarms in dwellings	
	Separate certification is required for Emergency lighting	
24	Separate certification is required for Fire Alarm cabling installation	
Gene		



Electrical Testing Procedure

25	Report on any non-conformities found/viewed, daily and subject to rectification	
26	Report of any missing covers/blanks/equipment/accessories	
27	Labelling as required by BS 7671 to be installed as part of on-going works	
28	Provide program to qualifying Manager as to when results will be issued and quantity	
29	Test results to be forwarded for review as boards are completed (do not leave all to the end) report/document	
30	Report/document any results that are not as would be expected	
31	Report/document any results that are not as would be expected but are justifiable	
СОМ	IMENTS:	

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	

Electrical Testing Procedure







Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

ltem	Description of Works	Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Check all pattresses are in the correct locations and securely fixed	
3	Ensure containment is complete and suitable for the designed cable type/size	
4	Check all back boxes securely fixed at the correct locations, height, depth and levelled. Correct type of back boxes fitted to suit the different type of accessories	
5	Ensure correct conduit fittings are used in the boxes where applicable	
6	Check conduits are correctly clipped where applicable	
7	Check the correct type/size cable is used in accordance with the design and specification	
8	Check cables are fixed correctly at high level containment with appropriate segregation where applicable	
9	Check all cables are clipped at no greater than 1m and fixed in correct zones with correct segregation between LV and ELV circuits	
10	Ensure cables where passing partition walls are running through top head track and not in deflection zone in order to avoid guillotine effect	
11	Ensure all cables are pulled out to their final positions/into back boxes with correct length and identified	
12	Check all grommets fitted where applicable	
13	Ensure all lighting cables are in the correct positions and clipped directly above lights	
14	Check lighting positions do not clash with any other services or structure	
15	Check cables are neatly dressed inside walls	
16	Check SWA/mains cable pulled to DB/Lighting panel position with sufficient fixings/support provided	
17	Ensure all cables are pulled to DB/Lighting panel location cut to correct length and identified	
18	Final check on all the positions of the electrical accessories	
19	Main earth bonding complete to incoming services if applicable	
20	Initial dead test carried out and results recorded	
21	Check acoustic/fire rated inserts are fitted into back boxes and undamaged	
22	Check all accessories are correctly terminated and all conductors are identified with appropriate sleeving where applicable	
23	Ensure correct tightness of terminals	
24	Check all accessories are screwed back tight and levelled, aligned	



Electrical Installation-small Power & Lighting

25	Ensure all light fittings are connected and correct drivers/transformers are used where applicable	
26	Check there is sufficient depth within ceiling void for light fittings to be fitted flush	
27	Check the correct lights are fitted throughout and lighting set out is correct to the reflected ceiling plan drawing	
28	Check all lamps are fitted with the correct type/rating	
29	Dado trunking/containment complete to serve DB/Lighting Panel	
30	DB/Lighting Panel securely fixed, levelled with all circuits terminated correctly and lids closed	
31	Ensure main switch is locked off	
32	Check all labels are fitted including accessories and DB/Lighting Panel chart list	
33	Ensure main and supplementary bonding conductors are connected correctly and labels fitted as per BS 7671	
34	Ensure any cables that cannot be 2nd fixed are made safe	
35	Functional test carried out, system tested and witnessed. Test certificates produced	
СОМ	MENTS:	

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	



Electrical Installation-small Power & Lighting

Stothers M&E	
Print name:	
Position:	
Date:	
Signature:	
Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Electrical Installation-small Power & Lighting 1st fix

Project Name:	Project Number:	
Area:	Unit:	
Drawing Number:	Level:	
Described works completed by:		

ltem	Description of Works	Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings and specification, attach as fitted drawings if applicable	
2	Check all pattresses are in the correct locations and securely fixed	
3	Ensure containment is complete and suitable for the designed cable type/size	
4	Check all back boxes securely fixed at the correct locations, height, depth and levelled. Correct type of back boxes fitted to suit the different type of accessories	
5	Ensure correct conduit fittings are used in the boxes where applicable	
6	Check conduits are correctly clipped where applicable	
7	Check the correct type/size cable is used in accordance with the design and specification	
8	Check cables are fixed correctly at high level containment with appropriate segregation where applicable	
9	Check all cables are clipped at no greater than 1m and fixed in correct zones with correct segregation between LV and ELV circuits	
10	Ensure cables where passing partition walls are running through top head track and not in deflection zone in order to avoid guillotine effect	
11	Ensure all cables are pulled out to their final positions/into back boxes with correct length and identified	
12	Check all grommets fitted where applicable	
13	Ensure all lighting cables are in the correct positions and clipped directly above lights	
14	Check lighting positions do not clash with any other services or structure	
15	Check cables are neatly dressed inside walls	
16	Check SWA/mains cable pulled to DB/Lighting panel position with sufficient fixings/support provided	
17	Ensure all cables are pulled to DB/Lighting panel location cut to correct length and identified	
18	Final check on all the positions of the electrical accessories	
19	Main earth bonding complete to incoming services if applicable	
20	Initial dead test carried out and results recorded	
21	Check acoustic/fire rated inserts are fitted into back boxes and undamaged	

Electrical Installation-small Power & Lighting 1st fix

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



Electrical Installation-small Power & Lighting 2nd fix

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
De	Described works completed by:			
ltem	em Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check acoustic/fire rated insert	s are fitted into back boxes and un	damaged	
3	Check all accessories are correc appropriate sleeving where app	tly terminated and all conductors a blicable	are identified with	
4	Ensure correct tightness of terr	ninals		
5	Check all accessories are screw	ed back tight and levelled, aligned		
6	6 Ensure all light fittings are connected and correct drivers/transformers are used where applicable			
7	Check there is sufficient depth within ceiling void for light fittings to be fitted flush			
8	Check the correct lights are fitted throughout and lighting set out is correct to the reflected ceiling plan drawing			
9	9 Check all lamps are fitted with the correct type/rating			
10	0 Dado trunking/containment complete to serve DB/Lighting Panel			
11	1 DB/Lighting Panel securely fixed, levelled with all circuits terminated correctly and lids closed			
12	2 Ensure main switch is locked off			
13	3 Check all labels are fitted including accessories and DB/Lighting Panel chart list			
14	4 Ensure main and supplementary bonding conductors are connected correctly and labels fitted as per BS 7671			
15	5 Ensure any cables that cannot be 2nd fixed are made safe			
16	5 Functional test carried out, system tested and witnessed. Test certificates produced			

Electrical Installation-small Power & Lighting 2nd fix

COMMENTS:

Date:

Signature:

Page 111 of 119

Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	
	Stothers M&E
Print name:	
Position:	
Date:	
Signature:	
Client/Main Contractor:	
Print name:	
Position:	





TV-Data System Installation

Project Name:			Project Number:	
Area:			Unit:	
Drawing Number:			Level:	
Described works completed by:				
Item	tem Description of Works		Stothers M&E / Sub- contractor (√)	
1	Check installed as per drawings	and specification, attach as fitted of	drawings if applicable	
2	Check all pattresses are in the c	correct locations and securely fixed		
3	Ensure containment is complet	e and suitable for the designed cab	le type/size	
4	•	xed at the correct locations, height ad to suit the different type of acces	· · · · · · · · · · · · · · · · · · ·	
5	Ensure correct conduit fittings a	are used in the boxes where applica	able	
6	Check conduits are correctly cli	pped where applicable		
7	Check the correct type/size cab	le is used in accordance with the d	esign and specification	
8	Check cables are fixed correctly where applicable	at high level containment with approximation of the set	propriate segregation	
9	Check all cables are clipped at no greater than 1m and fixed in correct zones with correct segregation between LV and ELV circuits			
10	D Ensure cables where passing partition walls are running through top head track and not in deflection zone in order to avoid guillotine effect			
11	Ensure all cables are pulled out to their final positions/into back boxes with correct length and identified			
12	Check all grommets fitted wher	e applicable		
13	Check cables are neatly dressed	inside walls		
14	4 Ensure all cables are pulled to the Data/AV panel location with correct length and identified		rect length and identified	
15	Final check on all the positions	of the accessories/devices as per la	test design	
16	6 Continuity test carried out			
17	7 Ensure all accessories are correctly terminated/patched			
18	8 Check Date/AV/control panels are securely fixed in the correct positions and levelled			
19	Ensure all cables are correctly terminated at the Data/AV panels			
20	Check all unused/future points are safely terminated			
21	Check all accessories/devices are screwed back tight and levelled, aligned			
22	2 Check all face plates are correctly fitted, aligned and levelled			
23	8 Ensure mains power provided for PSU/control panel and mains connection complete			
24	Ensure correct identification is in place to all accessories/devices and panels as per design specification			
25	Complete Fluke test carried out and test results uploaded.			

TV-Data System Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



TV-Data System 1st fix Installation

Project Name:			Project Number:		
	Area:		Unit:		
	Drawing Number: Level:				
De	Described works completed by:				
Item		Stothers M&E / Sub- contractor (√)			
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable		
2	Check all pattresses are in the o	correct locations and securely fixed			
3	Ensure containment is complet	e and suitable for the designed cab	le type/size		
4	•	xed at the correct locations, height ed to suit the different type of acce	•		
5	Ensure correct conduit fittings	are used in the boxes where applic	able		
6	6 Check conduits are correctly clipped where applicable				
7	Check the correct type/size cable is used in accordance with the design and specification				
8	8 Check cables are fixed correctly at high level containment with appropriate segregation where applicable				
9	Check all cables are clipped at no greater than 1m and fixed in correct zones with correct segregation between LV and ELV circuits				
10	0 Ensure cables where passing partition walls are running through top head track and not in deflection zone in order to avoid guillotine effect				
11	1 Ensure all cables are pulled out to their final positions/into back boxes with correct length and identified				
12	2 Check all grommets fitted where applicable				
13	3 Check cables are neatly dressed inside walls				
14	Ensure all cables are pulled to the Data/AV panel location with correct length and identified				
15	Final check on all the positions of the accessories/devices as per latest design				
16	6 Continuity test carried out				

TV-Data System 1st fix Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	



TV-Data System 2nd fix Installation

Project Name:			Project Number:	
Area:			Unit:	
	Drawing Number:		Level:	
De	scribed works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Check all the positions of the ad	ccessories/devices are as per latest	design	
3	3 Ensure all accessories are correctly terminated/patched			
4	4 Check Date/AV/control panels are securely fixed in the correct positions and levelled			
5	5 Ensure all cables are correctly terminated at the Data/AV panels			
6	6 Check all unused/future points are safely terminated			
7	7 Check all accessories/devices are screwed back tight and levelled, aligned			
8	8 Check all face plates are correctly fitted, aligned and levelled			
9	9 Ensure mains power provided for PSU/control panel and mains connection complete			
10	10 Ensure correct identification is in place to all accessories/devices and panels as per design specification			
11	11 Complete Fluke test carried out and test results uploaded.			
12	2			
13	.3			
14				
15				

TV-Data System 2nd fix Installation

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	





Project Name:			Project Number:	
Area:			Unit:	
Drawing Number: Level:				
De	scribed works completed by:			
Item		Description of Works		Stothers M&E / Sub- contractor (√)
1	Check installed as per drawings	and specification, attach as fitted	drawings if applicable	
2	Ensure electrical heating mat co	overs the extend of the designed fl	oor area to be heated	
3	3 Check electrical mat is fixed correctly to floor as per manufacturer's recommendations			
4	4 Check temperature sensor is installed and positioned correctly for adequate operation			
5	5 Ensure electrical back boxes are provided in suitable locations for mains power supply and thermostat control			
6	6 Check electrical mat mains cable and sensor cable are pulled into the correct back box provided			
7	7 Resistance test carried out and witnessed. Results compared with manufacturer's calculations			
8	8 Ensure adequate protection is in place			
9	9			
10	10			
11	1			
12	2			
13				
14				
15				

Electrical Underfloor Heating

COMMENTS:



Sub-contractor:	
Print name:	
Position:	
Date:	
Signature:	

Stothers M&E		
Print name:		
Position:		
Date:		
Signature:		

Client/Main Contractor:	
Print name:	
Position:	
Date:	
Signature:	